FY2014

RADFORD ARMY AMMUNITION PLANT

Army Defense Environmental Restoration Program
Installation Action Plan

Table of Contents

Statement Of Purpose	1
Acronyms	2
Acronym Translation Table	5
Site Alias List	6
Installation Information	7
5-Year / Periodic Review Summary	8
Land Use Control (LUC) Summary	9
Cleanup Program Summary	14
Installation Restoration Program	15
IRP Summary	16
IRP Contamination Assessment	17
IRP Previous Studies	18
Installation Restoration Program Site Descriptions	23
RAAP-001 TNT WASTE ACID NEUTRALIZATION PITS(S51)	24
RAAP-005 WASTE PROPELLANT BURNING GROUND (S13)	26
RAAP-009 LANDFILL NITRO AREA (S40)	27
RAAP-011 RED WATER ASH BURIAL GROUND (S41)	28
RAAP-013 RED WATER ASH BURIAL #2 (S49)	29
RAAP-014 PROPELLANT BURNING ASH DISPOSAL (S54)	31
RAAP-018 OILY WATER BURIAL AREA (S48)	32
RAAP-023 SANITARY LANDFILL NO.2 (\$43)	34
RAAP-024 LANDFILL NO.3 (S45)	35
RAAP-039 HAZARDOUS WASTE LANDFILL (HWMU16)	36
RAAP-042 SURFACE IMPOUNDMENT #5 (HWMU #5)	37
RAAP-044 NEW RIVER UNIT	39
Installation Restoration Program Site Closeout (No Further Action) Sites Summary	41
IRP Schedule	45
Installation Restoration Program Milestones	45
IRP Schedule Chart	48

Table of Contents

Military Munitions Response Program	49
MMRP Summary	50
MMRP Contamination Assessment	51
MMRP Previous Studies	52
Military Munitions Response Program Site Descriptions	53
RFAAP-001-R-01 ARMY RESERVE SMALL ARMS RANGE	54
RFAAP-002-R-01 Former Gun and Mortar Range	55
Military Munitions Response Program Site Closeout (No Further Action) Sites Summary	56
MMRP Schedule	57
Military Munitions Response Program Milestones	57
MMRP Schedule Chart	58
Compliance Restoration	59
CR Summary	60
CR Contamination Assessment	61
CR Previous Studies	62
Compliance Restoration Site Descriptions	63
CC 001 Oleum Plant Acidic Wastewater Sump	64
CC 002 Garbage Incinerator (Bldg 7219)	65
CC-003 Asbestos Disposal Trenches 1 and 2	66
Compliance Restoration Site Closeout (No Further Action) Sites Summary	67
CR Schedule	68
Compliance Restoration Milestones	68
CB Schodule Chart	60

Statement of Purpose

The purpose of the Installation Action Plan (IAP) is to outline the total multiyear cleanup program for an installation. The plan identifies environmental cleanup requirements at each site or area of concern (AOC), and proposes a comprehensive, installation-wide approach, along with the costs and schedules associated with conducting investigations and taking the necessary remedial actions (RA).

In an effort to coordinate planning information between the restoration manager, the US Army Environmental Command (USAEC), the Army Materiel Command (AMC), the Radford Army Ammunition Plant (RAAP), the executing agencies, regulatory agencies, and the public, an IAP was completed. The IAP is used to track requirements, schedules, and tentative budgets for all major Army installation cleanup programs.

All site-specific funding and schedule information has been prepared according to projected overall Army funding levels and is, therefore, subject to change.

Acronyms

- ACM Asbestos Containing Material
- AEDB-CC Arny Environmental Database-Compliance Cleanup
- AEDB-R Army Environmental Database-Restoration
 - AMC US Army Materiel Command
 - AOC Area of Concern
 - ASD Alternate Source Determination
 - BDDT Building Debris Disposal Trench
 - BLA Bag Loading Area
 - CA Corrective Action
 - CAP Corrective Action Plan
 - CC Compliance-related Cleanup
- CERCLA Comprehensive Environmental Response, Compensation and Liability Act of 1980
 - CMS Corrective Measures Study
 - COC Contaminants of Concern
 - CORA Corrective Action Permit
 - CR Compliance Restoration
 - CS Confirmation Sampling
 - CT Carbon Tetrachloride
 - cy cubic yard
 - **DD** Decision Document
 - DERP Defense Environmental Restoration Program
 - DNT Dinitrotoluene
 - EE/CA Engineering Evaluation / Cost Analysis
 - **EOD** Explosive Ordnance Detachment
 - **EOD** Explosive Ordnance Division
 - EPA Environmental Protection Agency
 - **ER** Emergency Removal
 - ER,A Environmental Restoration, Army
 - FLFA Former Lead Furnace Area
 - FRA Final Remedial Action
 - FS Feasibility Study
 - ft feet
 - FY Fiscal Year
 - GIS Geographic Information System
 - GPS Groundwater Protection Standard
 - HBN Health-Based Numbers
 - HHRA Human Health Risk Assessment
 - HWMU Hazardous Waste Management Unit
 - IAA Igniter Assembly Area
 - IAP Installation Action Plan
 - IAW In Accordance With
 - ID Identification
 - IDM Investigative Derived Material
 - IM Interim Measure
 - IMWP Interim Measure Work Plan

Acronyms

- IR Installation Restoration
- IRA Interim Remedial Action
- IRP Installation Restoration Program
 - K thousand
- LF Landfill
- LTM Long-Term Management
- LUC Land Use Control
- MC Munitions Constituents
- MCL Maximum Contaminant Level
- MMA Main Manufacturing Area
- MMRP Military Munitions Response Program
- MNA Monitored Natural Attenuation
- MR Munitions Response
- MRSPP Munitions Response Site Prioritization Protocol
 - N/A Not Applicable
 - NBG Northern Burning Ground
 - NFA No Further Action
 - NPL National Priorities List
 - NRU New River Unit
- ODUSD (I&E) Office of the Deputy Under Secretary of Defense for Installations and Environment
 - PA Preliminary Assessment
 - PBA Performance-Based Acquisition
 - PBC Performance-Based Contract
 - PCB Polychlorinated Biphenyl
 - PCE Tetrachloroethylene
 - Pop. Population
 - RA Remedial Action
 - RA(C) Remedial Action Construction
 - RAAP Radford Army Ammunition Plant
 - RAB Restoration Advisory Board
 - RAO Remedial Action Operation
 - RC Response Complete
 - RCRA Resource Conservation and Recovery Act
 - RD Remedial Design
 - RFA RCRA Facility Assessment
 - RFI RCRA Facility Investigation
 - RI Remedial Investigation
 - RIP Remedy-in-Place
 - ROD Record of Decision
 - RRSE Relative Risk Site Evaluation
 - RY Rail Yard
 - SI Site Inspection
 - SLERA Screening Level Ecological Risk Assessment
 - SSA Site Screening Area
 - SSP Site Screening Process

Acronyms

SVOC Semi-Volatile Organic Compound

SWMU Solid Waste Management Unit

TAPP Technical Assistance for Public Participation

TBD To Be Determined

TCE Trichloroethylene

TCLP Toxicity Characteristic Leachate Procedure

TNT Trinitrotoluene

TRC Technical Review Committee

USACE US Army Corps of Engineers

USACHPPM US Army Center for Health Promotion and Preventive Medicine

USAEC US Army Environmental Command

USATHAMA US Army Toxic and Hazardous Materials Agency

USEPA US Environmental Protection Agency

VDEQ Virginia Department of Environmental Quality

VI Verification Investigation

VOC Volatile Organic Compound

WBG Western Burning Ground

WPA Work Plan Addendum

Acronym Translation Table

CERCLA

Preliminary Assessment(PA)

Site Inspection(SI)

Remedial Investigation/Feasibility Study(RI/FS)

Remedial Design(RD)

Remedial Action (Construction)(RA(C)) Remedial Action (Operation)(RA(O)) Long Term Management(LTM) Interim Remedial Action(IRA)

RCRA

- = RCRA Facility Assessment(RFA)
- Confirmation Sampling(CS)
- = RCRA Facility Investigation/Corrective Measures Study(RFI/CMS)
- Design(DES)
- = Corrective Measures Implementation (Construction)(CMI(C))
- = Corrective Measures Implementation (Operation)(CMI(O))
- = Long Term Management(LTM)
- = Interim Measure(IM)

CERCLA

Preliminary Assessment(PA)

Remedial Investigation(RI)

Feasibility Study(FS)

Remedial Design(RD)

Remedial Action (Construction)(RA(C))

Remedial Action (Operation)(RA(O))

Long Term Management(LTM)

Interim Remedial Action(IRA)

RCRA Underground Storage Tank (UST) Site Phase Terms

- Initial Site Characterization(ISC)
- Investigation(INV)
- = Corrective Action Plan(CAP)
- Design(DES)
- = Implementation (Construction)(IMP(C))
- = Implementation (Operations)(IMP(O))
- = Long Term Management(LTM)
- = Interim Remedial Action(IRA)

Site Alias List

AEDB-R Site ID to Alias List

AEDB-R#	Alias
CC 001	SSA72
CC 002	SSA77
CC-003	SSA 30 79
RAAP-001	SWMU 51
RAAP-005	SWMU 13
RAAP-009	SWMU 40
RAAP-011	SWMU 41
RAAP-013	SWMU 49
RAAP-014	SWMU 54
RAAP-018	SWMU 48
RAAP-023	SWMU 43
RAAP-024	SWMU 45
RAAP-039	HWMU 16
RAAP-042	HWMU #5
RAAP-044	NRU
RFAAP-001-R-01	
RFAAP-002-R-01	

Installation Information

Installation Locale

Installation Size (Acreage): 6900

City: Radford

County: Pulaski and Montgomery Counties

State: Virginia

Other Locale Information

The RAAP is located in the western part of Virginia, approximately 40 miles west of Roanoke. It consists of two locations in mountainous terrain: the main manufacturing area (MMA) and New River Unit (NRU). The NRU is located approximately six miles from the MMA, near Dublin, Virginia. The New River flows through the MMA. Land use surrounding the MMA and NRU is primarily agricultural with some residential and industrial use.

Installation Mission

The primary mission of the RAAP is the manufacture of propellants. Since 1968 the RAAP has also produced trinitrotoluene (TNT) on an intermittent basis.

Lead Organization

Army Materiel Command (AMC)

Lead Executing Agencies for Installation

Radford AAP and United States Army Corps of Engineers (USACE), Baltimore District

Regulator Participation

Federal US Environmental Protection Agency (USEPA), Region III [Resource Conservation and Recovery

Act (RCRA) and Office of Superfund]

State Virginia Department of Environmental Quality (VDEQ), Federal Facilities Restoration Program

National Priorities List (NPL) Status

RADFORD ARMY AMMUNITION PLANT is not on the NPL

Installation Restoration Advisory Board (RAB)/Technical Review Committee (TRC)/Technical Assistance for Public Participation (TAPP) Status

RAB established 199807

Installation Program Summaries

IRP

Primary Contaminants of Concern: Explosives, Metals, Perchlorate, Pesticides, Polychlorinated Biphenyls (PCB),

Semi-volatiles (SVOC), Volatiles (VOC)

Affected Media of Concern: Groundwater, Other (Sludge), Sediment, Soil, Surface Water

MMRP

Primary Contaminants of Concern: Munitions constituents (MC)

Affected Media of Concern: Soil

CR

Primary Contaminants of Concern: Asbestos, Dioxins/Dibenzofurans, Metals

Affected Media of Concern: Soil

5-Year / Periodic Review Summary

5-Year / Periodic Review Summary

Status	Start Date	End Date	End FY
Underway	201211	201412	2015

5-Year / Periodic Review Details

Associated ROD/DD Name	Sites
Post Closure Permit for HWMUs 5, 7, 16	RAAP-039, RAAP-042, RAAP-043
RAAP-09 (SWMU 40 & 71)	RAAP-009
SSP Report SSAs 18, 72, 30, 79, 60, & 77	CC 001, CC 002, CC-003
SWMU 13 RFI Report Final	RAAP-005
SWMU 41 RFI Final	RAAP-011
SWMU 43 RFI	RAAP-023
SWMU 45 SSP Report Final	RAAP-024
SWMU 51 (RAAP-001) RFI/CMS Report	RAAP-001

LUC Title: HWMUs 5, 7, 16

Site(s): RAAP-039, RAAP-042, RAAP-043

ROD/DD Title: Post Closure Permit for HWMUs 5, 7, 16

Location of LUC

In the operating contractor's management manual

Land Use Restriction: Landfill restriction - Prohibit activities that would impact the LF cap (or cover system) and drainage

system, Restrict land use - No residential use

Types of Engineering Controls: Markers

Types of Institutional Controls: Dig Permits

Date in Place: 198910

Modification Date: N/A

Date Terminated: N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, Markers

Contaminants: ORGANICS, PCBs

Additional Information

N/A

LUC Title: NRU IC for BLA, IAA, BDDT

Site(s): RAAP-044

ROD/DD Title: NRU Proposed Plan Final

Location of LUC

NRU BLA, IAA, BDDT

Land Use Restriction: Restrict land use - No residential use **Types of Engineering Controls:** Fences, Guards, Signs

Types of Institutional Controls: Dig Permits, Restrictions on land use

Date in Place: 201109 **Modification Date:** N/A **Date Terminated:** N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, Other

Contaminants: PAH
Additional Information

N/A

LUC Title: SSAs 72, 77, 30 and 79 IC **Site(s):** CC 001, CC 002, CC-003

ROD/DD Title: SSP Report SSAs 18, 72, 30, 79, 60, & 77

Location of LUC

SSAs 72, 77, 30 and 79

Land Use Restriction: Restrict land use - No residential use **Types of Engineering Controls:** Fences, Guards, Signs

Types of Institutional Controls: Dig Permits, Restrictions on land use

Date in Place: 201101 **Modification Date:** N/A **Date Terminated:** N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, Other

Contaminants: METALS

Additional Information

N/A

LUC Title: SWMU 13 IC Site(s): RAAP-005

ROD/DD Title: SWMU 13 RFI Report Final

Location of LUC

SWMU 13, a narrow strip of land between the permitted unit and the river.

Land Use Restriction: Landfill restriction - Restrict access to the site

Types of Engineering Controls: Fences, Guards, Signs

Types of Institutional Controls: Dig Permits

Date in Place: 201103 **Modification Date:** N/A **Date Terminated:** N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, Other

Contaminants: METALS **Additional Information**

N/A

LUC Title: SWMU 40 IC Site(s): RAAP-009

ROD/DD Title: RAAP-09 (SWMU 40 & 71)

Location of LUC

SWMU 40

Land Use Restriction: Restrict land use - No residential use **Types of Engineering Controls:** Fences, Guards, Signs

Types of Institutional Controls: Dig Permits, Restrictions on land use

Date in Place: 201103 **Modification Date:** N/A **Date Terminated:** N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: 201103

LUC Enforcement: Annual Inspections, Other **Contaminants:** METALS, ORGANICS, VOC

Additional Information

N/A

LUC Title: SWMU 41B IC

Site(s): RAAP-011

ROD/DD Title: SWMU 41 RFI Final

Location of LUC SWMU 41B

Land Use Restriction: Restrict land use - No residential use **Types of Engineering Controls:** Fences, Guards, Signs

Types of Institutional Controls: Dig Permits, Restrictions on land use

Date in Place: 201104

Modification Date: N/A

Date Terminated: N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, Other

Contaminants: METALS, VOC

Additional Information

N/A

LUC Title: SWMU 43 IC Site(s): RAAP-023

ROD/DD Title: SWMU 43 RFI

Location of LUC SWMU 43

Land Use Restriction: Restrict land use - No residential use

Types of Engineering Controls: Fences, Guards, Signs

Types of Institutional Controls: Dig Permits, Restrictions on land use

Date in Place: 201101 **Modification Date:** N/A **Date Terminated:** N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, Other

Contaminants: METALS, VOC

Additional Information

N/A

LUC Title: SWMU 45 IC Site(s): RAAP-024

ROD/DD Title: SWMU 45 SSP Report Final

Location of LUC SWMU 45

Land Use Restriction: Restrict land use - No residential use **Types of Engineering Controls:** Fences, Guards, Signs

Types of Institutional Controls: Dig Permits, Restrictions on land use

Date in Place: 201003 Modification Date: N/A Date Terminated: N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, Other

Contaminants: METALS **Additional Information**

N/A

LUC Title: SWMU 49 IC **Site(s):** RAAP-013

ROD/DD Title: SWMU 49 RFI Report Final

Location of LUC SWMU 49

Land Use Restriction: Restrict land use - No residential use **Types of Engineering Controls:** Fences, Guards, Signs

Types of Institutional Controls: Dig Permits, Restrictions on land use

Date in Place: 201103

Modification Date: N/A

Date Terminated: N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections, Other

Contaminants: VOC **Additional Information**

N/A

LUC Title: SWMU 51 IC **Site(s):** RAAP-001

ROD/DD Title: SWMU 51 (RAAP-001) RFI/CMS Report

Location of LUC SWMU 51

Land Use Restriction: Restrict land use - No residential use **Types of Engineering Controls:** Fences, Guards, Signs

Types of Institutional Controls: Dig Permits, Restrictions on land use

Date in Place: 201004 Modification Date: N/A Date Terminated: N/A

Inspecting Organization: Installation

Record of LUC: Master Plan or Equivalent

Documentation Date: N/A

LUC Enforcement: Annual Inspections

Contaminants: DIOXINS/DIBENZOFURANS, METALS

Additional Information

N/A

Cleanup Program Summary

Installation Historic Activity

The Radford Army Ammunition Plant (RAAP) is located in the mountains of southwest Virginia in Pulaski and Montgomery Counties. It consists of two noncontiguous areas: the MMA and the NRU. The MMA is located approximately five miles northeast of the city of Radford, Virginia which is approximately 10 miles west of Blacksburg and 47 miles southwest of Roanoke. The NRU is located about six miles west of the MMA, near the town of Dublin.

The RAAP lies in one of a series of narrow valleys typical of the eastern range of the Appalachian Mountains. Oriented in a northeast-southwest direction, the valley is approximately 25 miles long, eight miles wide at the southeast end and narrowing to two miles at the northeast end. The RAAP lies along the New River in the relatively narrow northeastern corner of the valley. The New River divides the RAAP into two areas. The Horseshoe Area (which is part of the MMA) lies within a meander of the New River

The RAAP began manufacturing propellants in 1941 and continues that work today. Since 1968, the RAAP has also produced TNT on an intermittent basis. The working population at the RAAP varies greatly with the mission requirements.

Installation Program Cleanup Progress

IRP

Prior Year Progress: RFI/CMS Reports were submitted for SWMUs 48/49 and the Army Reserve Small Arms Range. LTM

Year 2 Reports were submitted for SWMUs 54 and 40. Signs were installed at the NRU sites.

Future Plan of Action: Comply with the hazardous waste management unit (HWMU) 5 corrective action plan (CAP).

Negotiate the following: RFI/CMS reports at SWMU 48/49. Continue with LTM at SWMUs 40 and 54.

Follow-up on LUCs at SWMUs 40, 41, 43, 45, SSAs 72, 77, 30 and 79 and NRU.

MMRP

Prior Year Progress: A performance-based acquisition (PBA) was awarded for the Army Reserve Small Arms Range site

to implement the RFI/corrective measures study (CMS) with options for cleanup. A combined interim measures (IM) and RFI work plan was approved and subsequently executed. IM effort was source removal. RFI/IM report was submitted to EPA and DEQ. Resolution of comments is underway.

Procure effort on the Mortar and Gun Range site

Future Plan of Action: Complete the RFI/IM effort and award PBA options as necessary. Execute the effort for the Mortar

and Gun Range site.

CR

Prior Year Progress: In prior year, obtained approval for the site screening process (SSP) report with NFA/LUC

recommendation for compliance- related cleanup (CC) sites 001, 002, and 003. This is the end point

for these sites.

Future Plan of Action: Implement any needed LUC per the SSP report when approved for CC sites 001, 002 and 003. Work

with USEPA and DEQ during the reissuance of the plant's RCRA Corrective Action Permit to ensure

these requirements are incorporated.

RADFORD ARMY AMMUNITION PLANT Army Defense Environmental Restoration Program Installation Restoration Program

IRP Summary

Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count: 47/35

Installation Site Types with Future and/or Underway Phases

1 Burn Area (RAAP-005)

1 Chemical Disposal

(RAAP-039)

8 Landfill

(RAAP-001, RAAP-009, RAAP-011, RAAP-013, RAAP-014, RAAP-018, RAAP-023, RAAP-024)

1 Storage Area

(RAAP-044)

1 Surface Impoundment/Lagoon

(RAAP-042)

Most Widespread Contaminants of Concern

Explosives, Metals, Perchlorate, Pesticides, Polychlorinated Biphenyls (PCB), Semi-volatiles (SVOC), Volatiles (VOC)

Media of Concern

Groundwater, Other (Sludge), Sediment, Soil, Surface Water

Completed Remedial Actions (Interim Remedial Actions/ Final Remedial Actions (IRA/FRA))

Site ID	Site Name	Action	Remedy	FY
RAAP-041	SURFACE IMPOUNDMENT #4 (HWMU #4)	FRA	REMOVAL	1988
RAAP-014	PROPELLANT BURNING ASH DISPOSAL (S54)	IRA	REMOVAL	2000
RAAP-045	FORMERCADMIUM PLATING FACILTY(BLDG 4343)	FRA	REMOVAL	2007
RAAP-001	TNT WASTE ACID NEUTRALIZATION PITS(S51)	FRA	REMOVAL	2009
RAAP-001	TNT WASTE ACID NEUTRALIZATION PITS(S51)	FRA	INSTITUTIONAL CONTROLS	2009
RAAP-016	WASTEWATER PONDS FROM PROP INCINER(S39)	FRA	REMOVAL	2009
RAAP-040	FORMER LEAD FURNACE AREA	FRA	WASTE REMOVAL - SOILS	2009
RAAP-024	LANDFILL NO.3 (S45)	FRA	INSTITUTIONAL CONTROLS	2010
RAAP-009	LANDFILL NITRO AREA (S40)	FRA	INSTITUTIONAL CONTROLS	2011
RAAP-022	POND BY BLDGS 4931 & 4928 (S57)	BFRA	WASTE REMOVAL - SOILS	2011
RAAP-044	NEW RIVER UNIT	FRA	WASTE REMOVAL - SOILS	2011
RAAP-018	OILY WATER BURIAL AREA (S48)	FRA	REMOVAL	2012
PBC @ Radford	PBC site	FRA	OTHER	2013

Duration of IRP

Date of IRP Inception: 198409

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 201412/201412

Date of IRP completion including Long Term Management (LTM): 204409

IRPContamination Assessment

Contamination Assessment Overview

The initial requirements for the corrective action process were specified in a RCRA permit issued by the USEPA in 1989. In October 2000, the permit, which governs corrective action, was reissued. In October 1992, the first phase of investigations at the SWMUs was completed under the 1989 permit. In some cases SWMUs are grouped together based on similar histories or proximity. Various investigations and actions have been completed since the first phase and submitted to the USEPA and the Commonwealth of Virginia. They are currently reviewing the results of these investigations.

The October 2000 Corrective Action Permit is the USEPA Region III enforceable document to manage the RAAP Installation Restoration Program (IRP) and specific environmental restoration, Army (ER,A) eligible sites. The RAAP has separate permits issued by the Commonwealth of Virginia to manage operations pertaining to RCRA Subpart C, D and X. Similarly, the post-closure care permits are the enforceable documents issued by the Commonwealth of Virginia to manage the RAAP IRP and specific ER,A eligible sites.

The primary contaminants of concern at RAAP include metals and explosives. Groundwater within the RAAP boundaries appears to be affected. Groundwater is believed to eventually discharge to the New River. Current data does not suggest that off-post groundwater has been impacted. Regional efforts are underway to delineate the occurrence and flow of the groundwater. The efforts are complicated due to the presence of karst geology (highly fractured and channelized limestone). Due to the nature of this geology, source removal (clean closure) is the preferred alternative when an action may be required.

Cleanup Exit Strategy

The RAAP, in consultation with the USEPA and the VDEQ, will investigate sites to assess what action, if any, is required to achieve response complete (RC). The remaining sites will most likely fall into three broad categories: NFA, source removal, or waste-in-place with LTM.

	Title	Author	Date
1992			
	Verification Investigation Report	Dames and Moore	OCT-1992
	RCRA Facility Investigation Report	Dames and Moore	OCT-1992
1994		1	
	SWMU 69 Closure Report	Dames & Moore	AUG-1994
1995		ı	
	Final Community Relations Plan	Radford Army Ammunition Plant	SEP-1995
1996			
	RCRA Facility Investigation for Solid Waste Management Units 17, 31, 48, 54	Parsons Engineering and Science, Inc.	JAN-1996
1997	managomoni omio 11, o1, 10, o1	Tolonoo, me.	
	New River and Tributaries Study, Radford Army Ammunition Plant	Parsons Engineering Science, Inc.	DEC-1997
1998	Ammunition Plant	Science, inc.	
1000	Sita Managament Plan	ICF Kaiser Engineers, Inc.	MAY-1998
	Site Management Plan	icr kaiser Engineers, inc.	IVIA Y - 1998
	Closure Documentation for Solid Waste Management Unit 10, Biological Treatment Plant Equalization Basin	Radford Army Ammunition Plant	DEC-1998
	Closure Report for the Eastern Lagoon of SWMU 8	Radford Army Ammunition Plant	DEC-1998
1999		Fidit	
	RCRA Facility Investigation Report for SWMUs 31, 39, 48, 49, & 58	ICF Kaiser	JAN-1999
	Work Plan Addendum 8: RI/FS for the Northern and	ICF Kaiser	JUN-1999
	Western Burning Grounds (at the NRU) and RFI for Building 4343	To raiso	
	Work Plan Addendum 009: RFI Activities at Solid Waste	The IT Group	NOV-1999
	Management Units 31, 48, and 49 and Horseshoe Area Groundwater Study		1.0.
2000	Croundwater etady	I	
	Work Plan Addendum 010: Background Study	Radford Army Ammunition	AUG-2000
	Final Work Plan Addendum 11: Soil Sampling and	Plant Radford Army Ammunition	NOV-2000
2004	Reporting SWMU 6	Plant	
2001		15 1	1
	Final SWMU 6 Sampling Results Report	Radford Army Ammunition Plant	MAY-2001
2002			
	Final Work Plan Addendum 009: SWMU 31 and Horseshoe Area Groundwater Study	Radford Army Ammunition Plant	SEP-2002
	Final Work Plan Addendum 012: SWMUs 39, 48, 49,	Radford Army Ammunition	SEP-2002
	50, 58, 59, AOC-FLFA, AOC-Building 4343, New River Unit	Plant	
	Final Master Work Plan	Radford Army Ammunition	SEP-2002
	Final Work Plan Addendum 13 RFI at SWMU 54	Plant Radford Army Ammunition Plant	SEP-2002
	Final Work Plan Addendum 14 RFI at SWMU 40/71	Radford Army Ammunition Plant	SEP-2002

	Title	Author	Date
2002			
	Final SWMU 6 Decision Document	Radford Army Ammunition	OCT-2002
2003		Plant	
	Final Work Plan Addendum 16, Site Screening Process	Radford Army Ammunition	MAR-2003
	fro SWMUs 13, 37, 38, 46, 57, 68, 69, 75, 76, and AOCs A, F, Q	Plant	W# 41 2000
	Final Work Plan Addendum 17 SWMU 51 RCRA Facility Investigation	Radford Army Ammunition Plant	DEC-2003
	Final Work Plan Addendum 18, RCRA Facility Investigation at SWMU 41	Radford Army Ammunition Plant	DEC-2003
	Final SWMU 58 RCRA Facility Investigation Report	Radford Army Ammunition Plant	DEC-2003
2004			
	Final Soil Sampling Report, SWMU 8 and 36	Radford Army Ammunition Plant	JAN-2004
	Final Building 4343 RCRA Facility Investigation/Corrective Measures Study Report	Radford Army Ammunition Plant	FEB-2004
	Final Work Plan Addendum 17 SWMU 51 RCRA Facility Investigation	Radford Army Ammunition Plant	FEB-2004
	Final New River Unit Additional Characterization: Work Instructions	Radford Army Ammunition Plant	MAY-2004
	Final SWMU 54 Additional Characterization: Work Instructions	Radford Army Ammunition Plant	JUL-2004
	Final SWMU 58 Decision Document No Further Action	Radford AAP, Shaw	AUG-2004
	Final SWMU 39 RCRA Facility Investigation/Corrective Measures Study Report	Radford Army Ammunition Plant	OCT-2004
2005			
	Final SWMU 39 RCRA Facility Investigation/Corrective Measures Study Report	Radford Army Ammunition Plant	JUN-2005
	Final No Further Action Decision Documents for SWMUs 8 and 36	Radford Army Ammunition Plant	JUL-2005
	Decision Document SWMU 8: Calcium Sulfate Treatment/Disposal Area No Further Action	Radford AAP, URS Corp	JUL-2005
	Decision Document SWMU 36: Calcium Sulfate Drying Beds No Further Action	Radford AAP, URS Corp	JUL-2005
2006			
	Final Sampling Plan Site Screening Process for SWMUs 13, 37, 38, 46, 57, 68, 69, and AOCs A, F, Q January 2006	Radford AAP, URS Corp	JAN-2006
	Final Sampling Plan (email) in re Site Screening Process for SWMUs 13, 37, 38, 46 57, 68, 69 and AOCs A, F, Q	Radford Army Ammunition Plant	JAN-2006
	Radford AAP Installation Action Plan, 2006	US Army	MAY-2006
	Final Building 4343 Interim Measures Work Plan, October 2006	Radford AAP, Shaw	OCT-2006
2007			•
	Final RFI Report SWMU 31	Shaw Environmental	JAN-2007
	Final Building 4343 Interim Measure Completion Report, Radford AAP	Radford AAP, Shaw	APR-2007
	Radford Army Ammunition Plant, Site Screening Process Report for Solid Waste Management Units 13,	URS	MAY-2007

Date

2007			

Title

37, 38, 46, 57, 68, 69 and Areas of Concern A, F, Q		
Final		
Closure Evaluation for Hazardous Waste Management	ATK letter 07-815-129	JUN-2007
Unit 4 (HWMU #4)-Interim Status, Radford Army	dated 28 June 2007	
Ammunition Plant, EPA ID VA 1210020730		
Final SWMU 31 RCRA Facility Investigation Report	Radford AAP, URS Corp	JUL-2007
Final Master Work Plan Addendum 19: SWMU 48,	Radford AAP, URS Corp	JUL-2007
SWMU 49, SWMU 50, SWMU 59, SWMU 41, Area O,		
FLFA, SWMU 43, Area P		
Decision Document SWMU 46: Propellant Burial Area	Radford AAP, URS Corp	AUG-2007
No Further Action		
Decision Document SWMU 68: Chromic Acid Treatment	Radford AAP, URS Corp	AUG-2007
Tanks No Further Action		
Decision Document SWMU 69: Pond by Chromic Acid	Radford AAP, URS Corp	AUG-2007
Treatment Tanks No Further Action		
Decision Document SWMU 75: Used Oil Storage Tank	Radford AAP, URS Corp	AUG-2007
(Inert Gas Plant) No Further Action		
Decision Document SWMU 76: Used Oil Tanks No	Radford AAP, URS Corp	AUG-2007
Further Action		
Decision Document AOC F: Former Drum Storage Area	Radford AAP, URS Corp	AUG-2007
No Further Action		
Final Work Plan Addendum 021 RCRA Facility	Radford AAP, URS Corp	OCT-2007
Investigation for Solid Waste Management Unit 57		
Final Work Plan Addendum 020 RCRA Facility	Radford AAP, URS Corp	OCT-2007
Investigation for Solid Waste Management Units 35, 37,		
38 and Area of Concern Q		
Final NRU Additional Characterization Sampling &	Radford AAP, Shaw	OCT-2007
Groundwater Investigation Data Report		
Final Work Plan Addendum 022 Site Screening Process	Radford AAP, URS Corp	DEC-2007
at Solid Waste Management Unit 45		

Author

2008

Final Historical Records Review Radford Army	Radford AAP, URS Corp	JAN-2008
Ammunition Plant, Virginia, Military Munitions Response		
Program		
Master Work Plan Addendum 025: TCE Plume at Bldgs	ARCADIS	MAY-2008
1549,1041, 1034 (RAAP-047)		
Draft RFI Work Plan RAAP-031: Area of Concern A -	ARCADIS	JUN-2008
Nitrocellulose Rainwater Ditch		
Draft Remedial Investigation Work Plan New River Unit (RFAAP-044)	ARCADIS	JUN-2008
Work Plan Addendum 023: RFI at SWMU 13, Radford	URS	JUL-2008
Army Ammunition Plant, Virginia		
SWMU 51 RCRA Facility Investigation/Corrective	Shaw	JUL-2008
Measures Study Radford Army Ammunition Plant,		
Radford, VA		
Final SWMU 39 Interim Measures Work Plan, Radford	Shaw	JUL-2008
Army Ammunition Plant, Virginia		
Draft SWMU 51 Interim Measures Work Plan, Radford	Shaw	JUL-2008
Army Ammunition Plant, Radford, VA		
Semiannual Groundwater Monitoring Report, HWMUs	Radford Army Ammunition	AUG-2008
5, 7, 10 & 16, Second Quarter, 2008	Plant	
Final Master Work Plan Addendum 024: MMRP Site	URS	SEP-2008
Screening Process		

Title Author Date Final SWMU 54 RCRA Facility Investigation/ Corrective Measures Study Radford Army Ammunition Plant, Radford, VA Volumes I and II Draft Former Lead Furnace Area Interim Measures Shaw NOV-2008				
Final SWMU 54 RCRA Facility Investigation/ Corrective Measures Study Radford Army Ammunition Plant, Radford, VA Volumes Jand II Draft Former Lead Furnace Area Interim Measures Work Plan Final Former Lead Furnace Area RCRA Facility Investigation/Corrective Measures Study Report Draft Work Plan Addendum 29 Supplemental Work Plan RAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Plant Study Report Draft Work Plan Addendum 29 Supplemental Work Plan RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Rand Rand Rand Rand Rand Rand Rand Rand		Title	Author	Date
Measures Study Radford Army Ammunintion Plant, Radford, AV Volumes I and II Draft Former Lead Furnace Area Interim Measures Work Plan Final Former Lead Furnace Area RCRA Facility Investigation/Corrective Measures Study Report Draft Work Plan Addendum 29 Supplemental Work Plan RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Units-RFAP-NRU Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Engineering Evaluation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-027 RCRA Facility Investigation Report RAAP-047 Final RCRA Facility Investigation Report Roper Final RCRA Facility Investigation Report Roper Final RCRA Facility Investigation Report Roper Final RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Roper Report Shaw N	2008			
Measures Study Radford Army Ammunintion Plant, Radford, AV Volumes I and II Draft Former Lead Furnace Area Interim Measures Work Plan Final Former Lead Furnace Area RCRA Facility Investigation/Corrective Measures Study Report Draft Work Plan Addendum 29 Supplemental Work Plan RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Units-RFAP-NRU Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Engineering Evaluation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-027 RCRA Facility Investigation Report RAAP-047 Final RCRA Facility Investigation Report Roper Final RCRA Facility Investigation Report Roper Final RCRA Facility Investigation Report Roper Final RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Roper Report Shaw N		Final SWMLL54 RCRA Facility Investigation/ Corrective	LIRS	SEP-2008
Radford, VA Volumes I and II Draft Former Lead Furnace Area Interim Measures Work Plan Final Former Lead Furnace Area Interim Measures The Final Former Lead Furnace Area RCRA Facility Investigation/Corrective Measures Study Report Draft Work Plan Addendurn 29 Supplemental Work Plan RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RTR Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation Report RAAP-047 River Applemental Remedial Work Plan New Study Report Final RCRA Facility Investigation Report RAAP-047 River Subject Study Report Final RCRA Facility Investigation Report RAAP-047 River Subject Study Report Final RCRA Facility Investigation Report RAAP-047 River Subject Study Report Final RCRA Facility Investigation Report RAAP-047 Report Final RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 50 And 59 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan Final Removal Action Work Plan Final Removal Action Work Plan Final Remova			one on the original or the original ori	021 2000
Mork Plan Final Former Lead Furnace Area RCRA Facility Investigation/Corrective Measures Study Report Draft Work Plan Addendum 29 Supplemental Work Plan RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMU 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground, New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground, New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan Shaw JAN-2010 Site Screening Process Report Final Remedial Investigation Report Shaw JAN-2010 Site Screening Process Report Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes 1 and II Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and				
Final Former Lead Furnace Area RCRA Facility Investigation/Corrective Measures Study Report Draft Work Plan Addendum 29 Supplemental Work Plan RAAP-051: Area of Concern A-Nitrocellulose Rainwater Ditch Management Unit 5 (RAAP-042) Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit.RFAAP-NRU Final RF Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Corst Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SwMUs 50 and 59 RCRA Facility Investigation Settling Lagoons Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Swmu 45 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-045) Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-045) Final Removal Action Work Plan For the Northern Burning Ground New River Unit (RAAP-045) Fin		Draft Former Lead Furnace Area Interim Measures	Shaw	NOV-2008
Investigation/Corrective Measures Study Report Draft Work Plan Addendum 29 Supplemental Work Plan RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation Report RAAP-047 Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMU 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground, New River Unit (RAAP-044) Prinal SWMU 54 Interim Measures Work Plan Final SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Prinal SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Remedial Investigation Report Shaw JAN-2010 Site Screening Process Report Final Remedial Investigation Report Shaw JAN-2010 Site Screening Process Report Final Remedial Investigation Report Shaw JAN-2010 Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II ARCADIS JUN-2010				
Draft Work Plan Addendum 29 Supplemental Work Plan RAAP.031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Unit 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes 1 and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit Final Final Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River ARCADIS JUN-2009 Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 ARCADIS SEP-2009 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Shaw SEP-2009 Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Final Removal Action Work Plan for the Northern ARCADIS DEC-2009 Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Shaw JAN-2010 Final SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Draft Army Reserve Small Arms Range (RFAAP-001-R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 RACADIS JUN-2010 Final Interim Measures Completion Report SwMU 51, Shaw FEB-2010 RACADIS JUN-2010 Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 RACADIS JUN-2010 FEB-2010 RACADIS BWMU 50, 30 ARCADIS JUN-2010 FEB-2010 RACADIS J			Shaw	NOV-2008
RAAP-031: Area of Concern Ar-Nitrocellulose Rainwater Ditch Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUS 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Draft SWMU 41 RCRA Facility Investigation Report Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Report SwMU 51, Shaw FEB-2010 SWMU 33, and FLFA Final Remedial Investigation Report Unit (RAAP-044) Final Remedial Investigation Report New River Unit (RAAP-044) ARCADIS JUN-2010 Final Interim Measures Completion Report SwMU 51, Shaw FEB-2010 Final Interim Measures Completion Report New River Unit (RAAP-044) Final Remedial Investigation Report New River Unit (RAAP-044) JUN-2010 Final Interim Measures Completion Report New River Unit (RAAP-044) JUN-2010 Final Interim Measures Completion Report New River Unit (RAAP-044) Final Remedial Investigation Report New River Unit (RAAP-044) JUN-2010		Investigation/Corrective Measures Study Report	ADCADIC	DEC 2000
Rainwater Ditch Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Bulldings 1549, 1041 and 1034 Final SWMU 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final RFI RAGendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 43 RCRA Facility Investigation Report Final RFI RAGendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Pinal SWMU 54 Interim Measures Work Plan Final SWMU 54 Interim Measures Work Plan Final SWMU 54 Interim Measures Work Plan Final SWMU 39, and FLFA Final Remedial Investigation Report New River Unit RAAP-044) Pinal Remedial Investigation Report New River Unit RAAP-044 BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and III Final SMGUms I ARCADIS JUN-2010			ARCADIS	DEC-2008
Final Corrective Action Plan for Hazardous Waste Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final SWMUS 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit Final SWMU 43 RCRA Facility Investigation Report Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Prinal SWMU 54 Interim Measures Work Plan Final SWMU 54 Interim Measures Work Plan Final SWMU 55 Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Report New River Unit (RAAP-044) Bulding Investigation Report Shaw FEB-2010 SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) Burning Ground New River Unit (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes 1 and II ARCADIS JUN-2010				
Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Diraft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern ARCADIS Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Final Removal Action Work Plan for the Northern ARCADIS Dec-2009 Final Removal Action Work Plan for the Northern ARCADIS Draft SWMU 54 Interim Measures Work Plan Shaw FEB-2010 Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001-R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and III	2009	railwater Biteri		
Management Unit 5 (RAAP-042) Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Diraft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A-Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern ARCADIS Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Final Removal Action Work Plan for the Northern ARCADIS Dec-2009 Final Removal Action Work Plan for the Northern ARCADIS Draft SWMU 54 Interim Measures Work Plan Shaw FEB-2010 Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001-R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and III		Final Corrective Action Plan for Hazardous Waste	ARCADIS	ΔPR-2009
Final Solid Waste Management Units 40 (RAAP-009) and 71 (RAAP-002) RCRA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMU 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Prinal Solid Waste Management Unit 65 (RAAP-044) Prinal Solid Waste Management Unit 76 (RAAP-044) Prinal Solid Waste Management Unit 76 (RAAP-046) Prinal SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Prinal Solid Waste Management Unit 45 (RAAP-044) Prinal Solid Waste Management Unit 45 (RAAP-044) Prinal Interim Measures Completion Report: Shaw FEB-2010 Final Interim Measures Completion Report: Shaw FEB-2010 Final Interim Measures Completion Report Shaw FEB-2010 Final Interim Measures Completion Report Shaw FEB-2010 Final Interim Measures Completion Report Shaw FEB-2010 Final Remedial Investigation Report New River Unit (RAAP-044) BUDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II ARCADIS JUN-2010			AROADIO	AI IX-2003
and 71 (RAAP-002) RCŘA Facility Investigation/Corrective Measures Study Report Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RFI RAGendum SWMU 31 (RAAP-047) Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 43 RCRA Facility Investigation Report Final RFI RAGendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Prinal SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Prinal SWMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Prinal SwMU 54 Interim Measures Work Plan Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Prinal SwMU 54 Interim Measures Work Plan Final Removal Action Work Plan Free Report Burning Ground New River Unit (RAAP-001- Burning Ground Report New River Unit (RAAP-001- Burning Groun			URS	APR-2009
Volumes I and II Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Draft Army Reserve Small Arms Range (RFAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 Final Remedial Investigation Report New River Unit (RAAP-004) Final Remedial Investigation Reports: SWMU 51, Shaw FEB-2010 Final Remedial Investigation Report New River Unit (RAAP-004) BUDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		and 71 (RAAP-002) RCRA Facility		
Final Site Screening Process Report Radford Army Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Final RCRA Facility Investigation Re				
Ammunition Plant, Virginia, Military Munitions Response Program Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Solid Waste Management Unit 45 (RAAP-044) Final Solid Waste Management Unit 45 (RAAP-004) Final Solid Waste Management Unit 45 (RAAP-001- Draft Army Reserve Small Arms Range (RFAAP-001- Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II				
Program Draft Supplemental Remedial Work Plan New River Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			URS	MAY-2009
Draft Supplemental Remedial Work Plan New River Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Burning Ground New River Unit (RAAP-044) Prinal RFI Addendum SWMU 41 (RAAP-044) Prinal RFI Addendum SWMU 43 RCRA Facility Investigation Report Final RFI Addendum SWMU 41 (RAAP-044) Prinal RFI Addendum SWMU 43 RCRA Facility Investigation Report Final RFI Addendum SWMU 43 RCRA Facility Investigation Report Final RFI Addendum SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Praft SWMU 43 RCRA Facility Investigation Report Burning Ground New River Unit (RAAP-044) Prinal Solid Waste Management Unit 45 (RAAP-044) Final Solid Waste Management Unit 45 (RAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) Final Remedial Investigation Report SwWU 51, Shaw FEB-2010 Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II				
Unit-RFAAP-NRU Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) Final Remedial Investigation Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			ARCADIS	II INI-2000
Final RFI Report RAAP-031: Area of Concern A- Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57' (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Statling Lagoons Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final SWMU 54 Interim Measures Work Plan Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II ARCADIS JUL-2009			AITCADIO	3011-2009
Nitrocellulose Rainwater Ditch Final Engineering Evaluation/Cost Analysis Northern Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II ARCADIS JUN-2010			ARCADIS	JUL-2009
Burning Ground, New River Unit Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) JUN-2010 FEB-2010 SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-040) Groundwater Volumes I and II				
Final Solid Waste Management Unit 57 (RAAP-022) RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 41 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BUDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			ARCADIS	JUL-2009
RCRA Facility Investigation/Corrective Measures Study Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001-R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Burning Ground, New River Unit		
Report Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Pinal SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			URS	SEP-2009
Final RCRA Facility Investigation Report RAAP-047 Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		, ,		
Buildings 1549, 1041 and 1034 Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			ARCADIS	SEP-2009
Final SWMUs 50 and 59 RCRA Facility Investigation Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			AITOADIO	OL1 -2003
Report Final RFI Addendum SWMU 31 (RAAP-026): Coal Ash Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Pinal SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Final SWMUs 50 and 59 RCRA Facility Investigation	Shaw	SEP-2009
Settling Lagoons Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 43 RCRA Facility Investigation Report Shaw NOV-2009 Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Report		
Draft SWMU 41 RCRA Facility Investigation Report Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Pinal SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			ARCADIS	OCT-2009
Draft SWMU 43 RCRA Facility Investigation Report Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Pinal SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Settling Lagoons		1101/202
Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Draft SWMU 41 RCRA Facility Investigation Report	Shaw	NOV-2009
Final Removal Action Work Plan for the Northern Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Draft SWMU 43 RCRA Facility Investigation Report	Shaw	NOV-2009
Burning Ground New River Unit (RAAP-044) Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			ADCADIS	DEC 2000
Final SWMU 54 Interim Measures Work Plan Shaw JAN-2010 Final Solid Waste Management Unit 45 (RAAP-024) URS JAN-2010 Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001-R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			AKCADIS	DEC-2009
Final SWMU 54 Interim Measures Work Plan Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II	2010	Bulling Glound New River Offit (RAAF-044)	<u> </u>	
Final Solid Waste Management Unit 45 (RAAP-024) Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Final SWMI 54 Interim Massures Work Plan	Show	IAN 2010
Site Screening Process Report Draft Army Reserve Small Arms Range (RFAAP-001- R-01) Final Interim Measures Completion Reports: SWMU 51, SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Final SWINO 54 Intenin Weasures Work Plan	Snaw	JAN-2010
Draft Army Reserve Small Arms Range (RFAAP-001-R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw FEB-2010 SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			URS	JAN-2010
R-01) Final Interim Measures Completion Reports: SWMU 51, Shaw SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Site Screening Process Report		
Final Interim Measures Completion Reports: SWMU 51, Shaw SWMU 39, and FLFA Final Remedial Investigation Report New River Unit (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			Shaw	FEB-2010
SWMU 39, and FLFA Final Remedial Investigation Report New River Unit ARCADIS (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			Show	 EED 2010
Final Remedial Investigation Report New River Unit ARCADIS (RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II			Jilaw	1°ED-2010
(RAAP-044) BDDT, BLA, IAA, RY, WBG and Groundwater Volumes I and II		Final Remedial Investigation Report New River Unit	ARCADIS	JUN-2010
Groundwater Volumes I and II				33.1.20.10
		Final Study Area at Solid Waste Management Unit 13	URS	JUL-2010
RCRA Facility Investigation Report		RCRA Facility Investigation Report		

	Title	Author	Date
2010			
	Final Solid Waste Management Units 35, 37, 38, and Area of Concern Q (RAAP-10) RCRA Facility Investigation Report	URS	SEP-2010
	Final Feasibility Study Report New River Unit (RAAP-044) Bag Loading Area, Igniter Assembly Area, and Western Burning Ground	ARCADIS	SEP-2010
	Final Area P RCRA Facility Investigation Report	Shaw	SEP-2010
	Final Proposed Plan for New River Unit (RAP-044)	ARCADIS	SEP-2010
	Final Response Action Completion and Closure Report for the Northern Burning Ground New River Unit (RAAP-044)	ARCADIS	OCT-2010
	Draft Final SWMU 57 Interim Measures Work Plan	UXB/Kemron	NOV-2010
	Final Remedial Action Workplan for BLA, IAA, & BDDT New River Unit (RAAP-044)	ARCADIS	NOV-2010
	Final Site Screening Process Report for Site Screening Areas 18, 72, 30, 79, 60 and 77	URS	DEC-2010
	Draft Final SWMU 40 Interim Measures Work Plan	UXB/Kemron	DEC-2010
2011		1	
	Final SWMU 43 RCRA Facility Investigation Report	Shaw	JAN-2011
	Final SWMU 41 RCRA Facility Investigation Report	Shaw	FEB-2011
	Final Army Reserve Small Arms Range RCRA Facility Investigation and Interim Measures Work Plan	Shaw	MAR-2011
	Final SWMU 54 MNA Interim Measures Work Plan	Shaw	APR-2011
	Final Remedial Action Work Plan for the Western Burning Ground	ARCADIS	APR-2011
	Draft SWMU 54 Interim Measures Completion Report	Shaw	APR-2011
	Draft NRU Monitoring Well Abandonment Plan	ARCADIS	APR-2011
	Draft SWMU 48 Interim Measures Work Plan	Shaw	JUN-2011
	Draft SWMU 57 Interim Measures Completion Report	UXB/Kemorn	JUN-2011
	Final SWMU 40 Landfill Nitro Area Interim Measures Work Plan	UXB/Kemorn	AUG-2011
2012			
	Draft SWMUs 48 and 49 RCRA Facility Investigation/Corrective Measures Study Report	Shaw	JUN-2012

RADFORD ARMY AMMUNITION PLANT

Installation Restoration Program
Site Descriptions

Site Name: TNT WASTE ACID NEUTRALIZATION PITS(S51)

Alias: SWMU 51



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Explosives

Media of Concern: Soil

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	200207	200801
DES	200709	200802
CMI(C)	200709	200909
LTM	201106	204406

RIP Date: N/A RC Date: 200909

SITE DESCRIPTION

Solid Waste Management Unit (SWMU) 51 is located on a plateau in the southeastern section of the horseshoe area and consists of one unlined trench, approximately 20 feet wide by 200 feet long. From 1968 through 1972, an estimated 10 tons of red water ash was reportedly disposed of in the trench. The trench also was used in the 1970s for disposal of TNT neutralization sludge from the treatment of red water. The pits were backfilled and revegetated.

A 1992 Resource Conservation Recovery Act Facility Investigation (RCRA, RFI) by Dames & Moore evaluated groundwater and soil samples and a Corective Measures Study (CMS) was recommended. The soil and groundwater concentrations of contaminants of concern (COCs) exceeded health-based numbers (HBNs) in the 1989 RCRA corrective action permit (CORA) and could indicate risk under an industrial worker scenario.

In FY04 the soil samples for the site-screening process, a quantitative human health risk assessment (HHRA), and a screening-level ecological risk assessment (SLERA) were collected.

Groundwater and soil samples were collected and analyzed for semi-volatile organic compounds (SVOCs), volatile organic compounds (VOCs) and explosives to support a quantitative HHRA. Due to the nature of the karst geology, source removal was recommended. During the May 2006 Installation Action Plan (IAP) workshop, Department of the Army representatives understood that this site would not be remedy-in-place/response complete (RIP/RC) by FY07. In September 2006, a Performance Based Acquisition (PBA) was awarded with a RIP of September 2009. In 2007 additional samples were collected in accordance with work plan addendum (WPA) 019 that was approved by the stakeholders. The SWMU 51 RFI/CMS Report Final Document, July 2008 was prepared and approved by the stakeholders that contained a recommendation for source removal (clean closure) as groundwater was not affected with land use controls (LUCs). A follow-on interim measure work plan (IMWP) was prepared and similarly approved to implement this recommendation. The IM effort was completed in 2009. Closeout documentation, the Interim Measures Completion Reports: SWMU 51, SWMU 39 and FLFA, Final Document, February 2010 (IMCR) was submitted in accordance with (IAW) the CORA. On April 1, 2010 the regulators approved the report and its recommendation of Land Use Control to prevent excavation below 15 feet.

A five year review effort started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

The LTM phase is open to handle Land Use Controls.

The LUCs are to maintain the site in its current industrial/commercial state as a closed SWMU and to prevent excavation below 15

Site Name: TNT WASTE ACID NEUTRALIZATION PITS(S51)

Alias: SWMU 51

feet. Yearly inspections and periodic reviews are needed.

Site Name: WASTE PROPELLANT BURNING GROUND (S13)

Alias: SWMU 13



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Metals

Media of Concern: Soil

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	200505	201008
CMI(C)	201008	201008
LTM	201106	204406

RIP Date: N/A RC Date: 201008

SITE DESCRIPTION

Solid Waste Management Unit (SWMU) 13 constitutes about 20 acres in the southeast section of the horseshoe area on the northern bank of the New River within the 100 year floodplain. Since manufacturing operations began at RAAP in 1941, the SWMU has been used to burn waste explosives, propellants, and laboratory wastes (propellant and explosive residues, samples and analytical residues). Until 1985 burning was conducted on the soil. Since then burning has been performed in pans.

A 1992 RFI by Dames & Moore evaluated groundwater quality and potential soil contamination for explosives, volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), and heavy metals. The concentrations of contaminants of concern (COCs) exceeded health-based numbers (HBNs) in the 1989 corrective action permit (CORA) and could indicate risk under an industrial worker scenario.

In fiscal year (FY) 04, a Site Screening Process (SSP) sampling was performed. The SSP effort identified off-site migration associated with activities before 1986. A final SSP report was submitted in May 2007; it contained a recommendation for further investigation that was subsequently approved on June 7, 2007 by the US Environmental Protection Agency (USEPA) and on April 13, 2007 by the Virginia Department of Environmental Quality (VDEQ) on an earlier draft. In FY05, in anticipation of those approvals, an RCRA Facility Investigation/Corrective Measures Study (RFI/CMS) was procured. Also in FY05, a permit was issued by the VDEQ governing burning operations at the open burning ground. A groundwater and soil monitoring program is part of the permit.

In 2008, the work plan addendum (WPA) 023 RFI work plan for sampling the area from the fence to the river (i.e. outside of the active unit) was prepared and approved by the stakeholders. In November 2008 sampling was performed in accordance with WPA 023. In July 2009 the draft RFI report was submitted. Review comments were addressed. The SWMU 13 RFI Report Final July 2010 addressed the area outside of the permitted unit from the fence to the river [about 30 to 50 feet (ft)] which is mostly a steep slope and recommended no further action beyond implementing Land Use Control to prevent digging in this area. On August 26, 2010 USEPA/VDEQ approved the final RFI report.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

Per the final RFI report, NFA beyond LUC was approved by the regulatory agencies. The LUC is to prevent digging at the site which is a narrow strip of land between the permitted unit and the river.

The LTM phase is open to handle LUC. Yearly inspections and periodic reviews are needed.

Site Name: LANDFILL NITRO AREA (S40)

Alias: SWMU 40



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Metals

Media of Concern: Soil, Surface Water

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	200105	200909
DES	201007	201106
CMI(C)	201007	201106
LTM	201106	204406

RIP Date: N/A RC Date: 201106

SITE DESCRIPTION

In the 1970s and early-1980s Solie Waste Management Unit (SWMU) 40, which is approximately 1.5 acres, was reportedly used as a sanitary landfill to dispose of uncontaminated paper, municipal refuse, cement, and rubber tires. Whether hazardous wastes or wastes containing hazardous constituents were ever disposed of in the landfill is not known. Between 1991 and 1992, a fenced enclosure for asbestos storage was constructed over the northeast corner of this SWMU. The unit was strictly an area fill and was covered with soil and grass.

A 1992 Resource Conservation Recovery Act (RCRA) Verification Investigation (VI) by Dames & Moore attempted to install four monitoring wells which could not be sampled because the four borings were dry. In 1993 and 1994 a dye-trace study was conducted by Engineering-Science in the adjacent area to identify groundwater flow paths in the south-central section of the Main Manufacturing Area (MMA); however, this site is not believed to affect groundwater. This site and SWMU 71 (RAAP-02) are combined for the RCRA Facility Investigation(RFI). In FY01 a contract to perform a RFI/Corrective Measures Study (CMS) was procured and in FY03 field investigations were completed. Soil samples were collected to confirm previous investigative results and provide additional data to support a quantitative human health risk assessment (HHRA) and screening level ecological risk assessment (SLERA). A portion [20 cubic yards (cy)] of the investigative derived material (IDM) was determined to be hazardous waste (lead) and was stabilized and disposed of in a permitted treatment storage and disposal facility.

In FY04, the RFI was submitted to the Virginia Department of Environmental Quality (VDEQ) and the US Environmental Protection Agency (USEPA) for review. In FY05 there were several comment review cycles. Stakeholders agreed that additional sampling was needed to address soil and groundwater data gaps, and in FY06 additional sampling was procured. In 2008 a new RFI/CMS report was submitted. Regulatory comments were addressed and a final RFI/CMS report was submitted in April 2009. It was approved June 30, 2009. In early 2010, a performance based acquisition (PBA) was awarded in June 2010 to implement the CMS recommendation. In December 2010 a work plan was submitted and was approved Aug. 26, 2011 by the USEPA and the VDEQ. RAAP subsequently repaired the cap, installed an additionally groundwater monitoring well and began long term monitoring (LTM) in accordance with the work plan.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

In 2010 a PBA contract was awarded to implement the RFI/CMS remedy. LUC and LTM are anticipated.

The LTM phase is also to handle LUC.

The LUC is to maintain the site in its current industrial/commercial state as a closed SWMU and to prevent residential use.

Site Name: RED WATER ASH BURIAL GROUND (S41)

Alias: SWMU 41



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals, Semi-volatiles

(SVOC)

Media of Concern: Groundwater, Soil, Surface Water

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	200207	201109
CMI(C)	201103	201109
LTM	201109	204409

RIP Date: N/A RC Date: 201109

SITE DESCRIPTION

SWMU 41 is located in the MMA and consists of two noncontiguous disposal areas for red water ash. The northern area (41A) consisted of an unlined lagoon approximately 50 feet by 70 feet, which was backfilled. The southern area (41B) consisted of a clay-lined disposal area approximately 100 feet by 150 feet. Prior to construction of the red water treatment plant, red water was concentrated by evaporation and burned in four rotary kilns located in the TNT manufacturing area. From 1967 to 1971 the ash produced from these kilns was disposed of in SWMU 41B.

A 1992 RCRA VI by Dames & Moore included the collection and analysis of groundwater samples near the landfill, ash and soil samples from the lagoon north of the landfill, and a surface water sample from Stroubles Creek.

Data from the VI indicate explosives and metals in the soil and SVOCs and metals in the groundwater above 1989 RCRA CORA permit HBNs. The soil samples for the SSP, a quantitative HHRA and a SLERA, were collected in FY04.

In September 2006 a PBC was awarded with a RIP date of September 2009. In 2007, additional samples were collected in accordance with WPA 019 that was approved by the stakeholders. In December 2009, a draft RFI report was submitted. In the process of addressing regulatory comments a well was installed and sampled at 41A in October 2010. Data from the effort supports NFA at 41A. Land use control was recommended for 41B to prevent residential use. A revised SWMU 41 RFI, Final Document, February 2011 was submitted in February 2011 with the same recommendations and approved March 23, 2011 by the USEPA and the VDEQ.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

Per the RFI report and new 41A groundwater data, NFA was obtained for SWMU 41A and LUC at SWMU 41B.

The LUC is to maintain SWMU 41B in its current commercial/industrial state as a closed SWMU and to prevent residential use. LTM is open to address the LUC at SWMU 41B. Yearly inspections and periodic reviews are needed.

The site is included in the PBC that was awarded in 2006.

Site Name: RED WATER ASH BURIAL #2 (S49)

Alias: SWMU 49



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals, Semi-volatiles

(SVOC), Volatiles (VOC)

Media of Concern: Groundwater, Soil

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	199712	201412
LTM	201412	204409

RIP Date: N/A RC Date: 201412

SITE DESCRIPTION

SWMU 49 is approximately 75 feet by 50 feet and is located in the horseshoe area, contiguous with SWMUs 48, 50, and 59. The four SWMUs were classified together during the 1980s because a distinction could not be made between the areas by visual observation. SWMU 48 was later divided into an upper and a lower disposal area, and SWMU 49 was determined to be part of the SWMU 48 lower disposal unit. SWMU 49 reportedly received 10 tons of red water ash during its active life.

A 1992 RCRA VI by Dames & Moore and a 1996 RFI by Parsons Engineering-Science were conducted to determine the impacts to groundwater quality and soil. A 1999 draft RFI by ICF Kaiser included the verification of previous RFI results. Metals, VOCs, and SVOCs were detected above 1989 RCRA CORA permit HBNs.

The RFI sampling was completed in FY02. In September 2006, a PBC was awarded with a RIP of September 2009 at SWMUs 49, 48, 50, and 59, which are close to each other. In 2007, additional samples were collected in accordance with WPA 019 that was approved by the stakeholders. In February 2009 a draft RFI/CMS report was submitted. Regulatory review comments are being addressed via an Interim Measures (IM) (source removal) at SWMU 48 and subsequent submittal of a revised RFI/CMS report. To that end a SWMU 48 IM Work plan was approved by USEPA and the VDEQ on July 20, 2011 with subsequent execution from July 2011 through February 2012.

RFI/CMS report was submitted in June 2012 to EPA and DEQ. EPA and VDEQ comments on the RFI/CMS was sent on November 5, 2012. After various discussions the document was edited to incorporate responses to comments and resubmitted as SWMUs 48 and 49 RFI Report, Draft Document, January 2014 to the regulators on 14 January 2014 which recommended no further action (NFA) at SWMU 48, and land use control (LUC) and long term monitoring (LTM) for volatile organic compounds (VOCs) primarily carbon tetrachloride (CT) and trichloroethene (TCE) in groundwater at SWMU 49. The RFI is waiting for a response.

Due to the contiguous nature of SWMU 49 (RAAP-013) and SWMU 48 (RAAP-018), SWMU 49 is tracking costs for both of these sites.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

An RFI/CMS effort is underway to address site-specific groundwater. The latest RFI/CMS revision represents the minimum effort needed to address this site.

Due to the contiguous nature of RAAP-013 (SWMU 49), RAAP-018 (SWMU 48), RAAP-025 (SWMU 50), and RAAP-028 (SWMU 59), local groundwater issues may be best addressed under a monitored natural attenuation (MNA)/LTM plan for RAAP-013 (SWMU 49) and source removal at RAAP-018 (SWMU 48), as these two sites are thought to be the likely source areas.

A LUC is anticipated for soil at RAAP-13 (SWMU 49) and source removal with NFA is anticipated at RAAP-018 (SWMU 48). MNA/LTM is anticipated for groundwater at and in the vicinity of RAAP-013 (SWMU 49) and RAAP-018 (SWMU 48).

Site Name: RED WATER ASH BURIAL #2 (S49)

Alias: SWMU 49

The LUC is to maintain SWMU 49 in its current industrial/commercial state as a closed SWMU and to prevent residential use. Yearly inspections and periodic reviews are needed.

The site is included in the PBC that was awarded in 2006.

Site Name: PROPELLANT BURNING ASH DISPOSAL (S54)

Alias: SWMU 54



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals, Perchlorate, Polychlorinated Biphenyls (PCB), Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	199601	200810
DES	200907	201109
IRA	199808	200001
CMI(C)	201009	201109
LTM	201109	204409

RIP Date: N/A RC Date: 201109

SITE DESCRIPTION

SWMU 54 is an inactive disposal area situated on approximately five acres within the easternmost section of the horseshoe area. This SWMU was used during the 1970s to dispose of the propellant burning ground (SWMU 13) ash.

A 1992 RCRA VI by Dames & Moore, a 1996 RFI by Parsons Engineering-Science, and a 1997 Supplemental RFI by ICF Kaiser were conducted. Soil and groundwater samples were taken in these efforts. Soil data indicates the presence of metals and VOCs and explosives exceeding the 1989 RCRA CORA permit HBNs.

A 1999 interim removal action was performed by Parallax to remove hot spots associated with lead.

A contract to perform an RCRA Facilty Investigation/Corrective Measures Study (RFI/CMS) was procured in FY01. Clean closeout will mitigate long-term monitoring and long-term operation liability. From FY03 through FY06 RFI sampling was conducted. More sampling is needed per the March 29, 2006 to March 30, 2006 meeting of RAAP, US Army Environmental Command (USAEC), US Army Corps of Engineers (USACE), US Army Center for Health Promotion and Preventive Medicine (USACHPPM), Virginia Department of Environmental Quality (VDEQ) and US Environmental Protection Agency (USEPA). In FY06 additional sampling was procured and the field effort was completed in fall 2007. The SWMU 54 RFI/CMS Report, Final September 2008 was prepared and approved by the USEPA and the VDEQ on October 16, 2008. The report recommended source removal (clean closure) to prevent further leaching to groundwater and allow for continued monitored natural attenuation (MNA). In 2010 the source removal effort was physically complete. In 2011 the source closeout report and MNA work plan were submitted. On April 11, 2011 the MNA work plan was approved by the USEPA and the VDEQ. On July 11, 2011 the source closeout report, aka Interim Measures Completion Report, was approved by USEPA and the VDEQ. The MNA LTM and land use control (LUC)effort continues.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

The RFI/CMS report approved by the regulatory agencies contained a recommendation for source removal (clean closure) to prevent further leaching to groundwater and allow for MNA with LTM. In 2009, a PBA contract was awarded to implement this remedy.

Site Name: OILY WATER BURIAL AREA (S48)

Alias: SWMU 48



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals

Media of Concern: Groundwater, Soil

Phases	Start	End
RFA	198409	198410
CS	198410	198412
RFI/CMS	199712	201103
CMI(C)	201103	201201
LTM	201201	204406

RIP Date: N/A RC Date: 201201

SITE DESCRIPTION

This unit is contiguous to SWMU 49 (red water ash disposal area), SWMU 50 (calcium sulfate disposal area), and SWMU 59 (bottom ash pile). An estimated 200,000 gallons or more of oil-contaminated wastewater were disposed of in unlined trenches at this unit prior to the off-plant recycling of used oil.

A 1992 RCRA VI by Dames & Moore and a 1996 RFI by Parsons Engineering-Science were conducted to evaluate potential groundwater contamination. Four monitoring wells were installed and sampled. Soil data from the VI indicated the presence of metals and explosives above 1989 RCRA CORA permit HBNs. Groundwater data from the VI indicated the presence of chlorinated solvents and metals above 1989 RCRA CORA permit HBNs.

In 1999 a draft RFI was submitted by ICF Kaiser. Soil data from the RFI indicated the presence of metals above 1989 RCRA CORA permit HBNs. In FY02 the RFI sampling was completed. In September 2006, a PBC was awarded with a RIP of September 2009 at SWMUs 49, 48, 50, and 59, which are in proximity to each other. In 2007, additional samples were collected in accordance with WPA 019 that was approved by the stakeholders. In February 2009 a draft RFI/CMS report was submitted. Regulatory review comments are being addressed via an Interim Measures (IM)(source removal) at SWMU 48 and subsequent submittal of a revised RFI/CMS report. To that end a SWMU 48 IM Workplan was approved by USEPA and the VDEQ on July 20, 2011 with subsequent execution from July 2011 through February 2012. RFI/CMS report was submitted in June 2012 to EPA and DEQ.

Resolution of comments is underway.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

An RFI/CMS effort is underway to address site-specific groundwater. The latest RFI/CMS revision represents the minimum effort needed to address this site.

Due to the contiguous nature of RAAP-013 (SWMU 49), RAAP-018 (SWMU 48), RAAP-025 (SWMU 50), and RAAP-028 (SWMU 59), local groundwater issues may best be addressed under an MNA/LTM plan for RAAP-013 (SWMU 49) and source removal at RAAP-018 (SWMU 48), as these two sites are thought to be the likely source areas.

A LUC is anticipated for soil at RAAP-13 (SWMU 49) and source removal with NFA is anticipated at RAAP-018 (SWMU 48). MNA/LTM is anticipated for groundwater at and in the vicinity of RAAP-013 (SWMU 49) and RAAP-018 (SWMU 48).

The LUC is to maintain SWMU 49 in its current industrial/commercial state as a closed SWMU and to prevent residential use. Yearly inspections and periodic reviews are needed.

Site Name: OILY WATER BURIAL AREA (S48)

Alias: SWMU 48

The site is included in the PBC that was awarded in 2006.

Site Name: SANITARY LANDFILL NO.2 (S43)

Alias: SWMU 43



Regulatory Driver: RCRA

RRSE: LOW

Contaminants of Concern: Metals, Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Surface Water

Phases	Start	End
RFA	198409	198410
CS	198410	198412
RFI/CMS	200610	201101
CMI(C)	201101	201101
LTM	201106	204406

RIP Date: N/A **RC Date:** 201101

SITE DESCRIPTION

Solid Waste Management Unit (SWMU) 43 is a closed, unlined sanitary landfill of approximately two acres, located immediately adjacent to the New River in the northeast section of the RAAP Main Manufacturing Area (MMA). It operated from 1958 to 1969. The exact boundaries of the unit have not been determined because of the unavailability of a site plan or documents. The site was regraded in accordance with a Verification Investigation (VI) recommendation. A 1992 RCRA VI by Dames & Moore installed six groundwater monitoring wells. Groundwater and surface water data indicates the presence of metals and VOCs which did not exceed 1989 RCRA Corrrective Action (CORA) permit health based numbers (HBNs).

In September 2006, a Performance Based Acquistion (PBA) contract was awarded to produce an Resource Conservation Facility Investigation/Corrective Measures Study (RFI/CMS) by September 2009. The SWMU 43 RFI Report Final Document January 2011 was submitted and recommended No Further Action (NFA) beyond Land Use Controls (LUCs). The regulators approved this report on January 28, 2011.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

Per the final RFI report NFA beyond LUC was approved by the regulatory agencies. The LTM phase is open to handle LUC.

The LUC is to maintain the site in its current industrial/commercial state as a closed SWMU and to prevent residential use. Yearly inspections and periodic reviews are needed.

The site is included in the PBC that was awarded in 2006.

Site Name: LANDFILL NO.3 (S45)

Alias: SWMU 45

STATUS

Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Metals, Volatiles (VOC)

Media of Concern: Groundwater, Soil

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	200503	201003
CMI(C)	201003	201003
LTM	201106	204406

RIP Date: N/A RC Date: 201003

SITE DESCRIPTION

Solid Waste Management Unit (SWMU) 45 is an inactive sanitary landfill of approximately five acres, located in the north-central section of the Main Manufacturing Area (MMA). It operated between 1957 and 1961. The unit was never operated as a permitted landfill. Paper and municipal refuse were the only materials reportedly disposed of in SWMU 45. Evidence of burning has been observed in the area.

A 1992 Resource Conservation Recovery Act Verification Investigation (RCRA VI) by Dames & Moore included monitoring well installation, a geophysical survey, and a baseline human health risk assessment.

A Site Screening Process (SSP) was procured in FY05. In late FY06, stakeholders agreed to the procurement of a geophysical delineation and groundwater assessment.

In 2007 additional samples were collected in accordance with Work Plan Addendum (WPA) 022 that was approved by the stakeholders. In 2009 a draft SSP which recommended no furthe action (NFA) was submitted and regulatory comments were addressed. The SWMU 45 SSP Report Final January 2010 was submitted which No Further Action (NFA) beyond Land Use Controls (LUCs). LUC would be to maintain the site in its current commercial/industrial state as a closed SWMU and to prevent residential use. This report was approved by the US Environmental Protection Agency (USEPA) and Virginia Department of Environmental Quality (VDEQ) on March 29, 2010.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

The LTM phase is open to handle LUC.

The LUC is to maintain the site in its current industrial/commercial state as a closed SWMU and to prevent residential use. Yearly inspections and periodic reviews are needed.

Site Name: HAZARDOUS WASTE LANDFILL (HWMU16)

Alias: HWMU 16



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Explosives, Volatiles (VOC)

Media of Concern: Groundwater

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	200010	200210
LTM	200210	204403

RIP Date: N/A RC Date: 200210

SITE DESCRIPTION

HWMU 16 covers about two acres and is located in the horseshoe area of the plant between RAAP-007 (SWMU 28, Permit 401) and RAAP-029 (SWMU 52, Permit 401). The site is a landfill, closed in the early-1980s, which was used for lab chemicals and incinerator residue and as a burning ground.

Groundwater data indicates the presence of elevated concentrations of explosives and chlorinated solvents. There are indications that the groundwater contamination at HWMU 16 is migrating to the areas of SWMU 28 and 52.

In October 2002, a post-closure care permit (PCCP) requiring long term monitoring (LTM) and land use controls (LUCs) was issued by the Virginia Department of Environmental Quality (VDEQ).

On May 29, 2007 the RAAP submitted a Class 1 minor modification request for LTM reduction to the VDEQ which was approved on June 14, 2007.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

LTM is planned for 30 years as the post-closure requirement is for 30 years or site close-out. Wells will be sampled as required in the post closure permit. Yearly inspections and periodic reviews are needed.

Site Name: SURFACE IMPOUNDMENT #5 (HWMU #5)

Alias: HWMU #5



Regulatory Driver: RCRA

RRSE: HIGH

Contaminants of Concern: Metals

Media of Concern: Groundwater, Soil

Phases	Start	End
RFA	198410	198412
CS	198410	198412
RFI/CMS	200010	200210
LTM	200210	204403

RIP Date: N/A RC Date: 200210

SITE DESCRIPTION

HWMU 5 is located in the middle of the Main Manufacturing Area (MMA). It was a surface impoundment used for acidic wastewaters. Sludge was removed, but contaminated soil below the sludge layer was left in place. The lagoon was filled and capped. The presence of residual waste precludes clean-closure.

Groundwater monitoring has been performed for the past 15 years. Dinitrotoluene (DNT) and trichloroethylene (TCE) were detected in Groundwater. TCE exceeded Groundwater Protection Standards (GPS). In FY04 an alternate source demonstration (ASD) report for TCE was resubmitted to Virginia Department of Environmental Quality (VDEQ).

In the fall of 2002, an investigative effort was completed for HWMUs 5 and 7. The subsequent draft "Field Investigation Report and Risk Assessment for HWMUs 5 and 7 (DAA 2003)" was submitted to the VDEQ. This report was to facilitate elimination of long term monitoring (LTM). In October 2002 a post-closure care permit (PCCP) LTM and land use controls (LUCs) was issued by the VDEQ.

In 2007, several documents were submitted to the VDEQ to reduce or eliminate LTM; one of the documents was an Alternate Source Demonstration (ASD) for TCE, later formalized in a multi-site permit modification request. The VDEQ review comments indicated that the ASD could not be approved with the current data because the TCE source was not identified. Soil data did not show TCE within and below HWMU5, so there was merit in pursuing an ASD. A new site, RAAP-047 was created to address TCE issues in the vicinity and to prepare and resubmit the HWMU 5 ASD. In February 2008, a performance based Acquistion (PBA) was awarded to achieve a HWMU 5 ASD by March 2009.

Two sampling events occurred during May and July 2008 IAW WPA 025 that was approved by the stakeholders. Over the summer of 2008 several stakeholder discussions of the preliminary data and assessments occurred. It was concluded that an ASD could not be approved for TCE at HWMU 5, therefore the process to modify the post closure care permit (PCCP) for HWMU 5 was begun to incorporate a corrective action plan (CAP). In December 2008 a draft CAP was prepared and put in public notice that proposed monitored natural attenuation (MNA)/LTM as the clean up remedy, however, the data and assessments did indicate that NFA was appropriate for RAAP-047. On November 5, 2009 VDEQ approved the HMWU 5 CAP for MNA/LTM.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

On Nov. 5, 2009, the VDEQ approved the HMWU 5 CAP for MNA/LTM.

LTM is planned for 30 years as the post-closure requirement is for 30 years or until clean closure has been demonstrated through the CAP and the post-closure care permit. Yearly inspections and periodic reviews are needed.

Site Name: SURFACE IMPOUNDMENT #5 (HWMU #5)

Alias: HWMU #5

The site is included in the PBC that was awarded in 2008.

Site ID: RAAP-044
Site Name: NEW RIVER UNIT

Alias: NRU



Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Metals, Polychlorinated Biphenyls

(PCB)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Start	End
199705	199708
199712	199806
199806	201009
201009	201009
201009	201109
201109	204409
	199705 199712 199806 201009 201009

RIP Date: N/A RC Date: 201109

SITE DESCRIPTION

The NRU is located approximately six miles west of the RAAP Main Manufacturing Area (MMA) and consists of approximately 2,813 acres. Between 1940 and 1945 the NRU was used to load propellants and igniter charges and to manufacture igniter charge bags. Between 1943 and 1945 operations were expanded to include an additional bag-loading line, rolled powder operations, flash-reducer loading lines, and black powder drying facilities. Production ended after World War II, and the plant was officially designated as part of the RAAP installation. Since 1947, approximately 1,000 acres in the western section of the plant have been sold or transferred for other uses.

There is conductive flooring in several buildings. The material is made of barium, copper, asbestos, and lead. It is exposed to the elements and is leaching to surrounding soil.

A Remedial Investigation (RI) sampling effort included the collection of surface soil, sludge, and water samples. Metals have been detected in excess of the 1989 RCRA Corrective Action (CORA) permit health based numbers (HBNs); however, this site is not subject to any RCRA CORA permit. Six areas within the NRU are being investigated:

- Bag Loading Area (BLA),
- Igniter Assembly Area (IAA),
- Northern Burning Ground (NBG),
- Western Burning Ground (WBG),
- Rail Yard (RY), and
- Building Debris Disposal Trench (BDDT).

In FY02 the RI fieldwork was completed. In FY04 effort from the work instructions was performed. In an e-mail dated Feb. 16, 2007, the US Army Environmental Command (USAEC) confirmed that the BLA and IAA are eligible for ER,A funding. In FY06, the USAEC decided to implement a Performance Based Acquistion (PBA) at the NRU. In February 2008, a PBA was awarded to achieve response complete (RC) by August 2010.

In 2008 draft Work Plan Addendum (WPA) 027 was submitted to the Virginia Department of Environmental Quality (VDEQ). The VDEQ is the sole regulatory review agency and provided comments but formal approval has not occurred. In any case, sampling was performed in accordance with WPA 027 during summer 2008.

In 2009 an Engineering Evaluation/Cost Analysis (EE/CA) removal action was completed at the NBG and no further action (NFA) was achieved.

In November 2009 a draft RI/ Feasibility Study (FS) document was submitted for the remaining five areas and groundwater. On July 30, 2010 the final RI report was approved. On Oct. 22, 2010 the final FS Report was approved. A public comment period on the proposed plan was held from Sept. 26 through Oct, 26, 2010. A public meeting was held on Oct. 19, 2010. Public comments are to be addressed during the preparation of the final decision document. The proposed plan was approved Dec. 13, 2010. In

Site ID: RAAP-044
Site Name: NEW RIVER UNIT

Alias: NRU

November 2010 a final remedial action work plan was submitted and remedial action started at that time and completed in May 2011. DEQ approved the IAA and BLA work plan on Dec. 9, 2011 and the WBG workplan on April 27, 2011. The results of the effort was that NFA was achieved at the WBG and the RY and Land Use Controls (LUC) are to be implemented at IAA, BLA, and BDDT to maintain them in their current industrial/commercial as closed sites and to prevent residential use.

The Final Decision Document for Radford Army Ammunition Plant-NewRiver Unit, November 2011 reflects the above was signed by the USAEC in April 11, 2013. DEQ concurred July 24, 2013.

CLEANUP/EXIT STRATEGY

The RA followed the approved RI and FS reports for the RY, BLA, IAA, WBG and BDDT. RY is NFA. Excavation, transportation and disposal of contaminated soil and conductive flooring has occurred at the BLA and IAA. Focused sediment removal and disposal has occurred at the WBG pond.

In 2009 an EE/CA removal action was completed at the NBG, NFA was achieved.

LTM phase is open to handle LUC.

The LUC (IAA, BLA, BDDT) is to maintain the site in its current industrial/commercial state as a closed site and to prevent residential use. Yearly inspections and periodic reviews are needed.

The site was included in the PBC that was awarded in 2008.

A decision document was signed by the USAEC in April 2013 that reflects the above.

Site ID	Site Name	NFA Date	Documentation
PBC @ Radford	PBC site	201212	
RAAP-002	FLASH BURN PARTS AREA (S71)	200909	The RFI was completed and no further action is required. The final RFI report was approved June 30, 2009
RAAP-003	POND BY CR ACID TREATMENT TANKS(S69)	200710	A final Site Screening Process (SSP) report was submitted in May 2007 that contained a recommendation for no further action, which was subsequently approved by USEPA June 7, 2007 and VDEQ April 13, 2007. A subsequent NFA Decision Document was approved by USEPA September 21, 2007 and VDEQ October 1, 2007
RAAP-004	INERT LANDFILL NO3 (S74)	200009	Active Landfill - not eligible for ER,A
RAAP-006	FORMER DRUM STORAGE AREA 9387-2(F)	200009	A final SSP report was submitted in May 2007 that contained a recommendation for no further action that was subsequently approved by USEPA June 7, 2007 and VDEQ April 13, 2007 on an earlier draft. In accordance with the RCRA CORA Permit, a decision document for no further action was submitted in August 2007 and was approved by USEPA Sept. 21, 2007 and VDEQ Oct. 1, 2007.
RAAP-007	CLOSED SANITARY LANDFILL (S28)	200009	Handled under post closure care permit for RAAP-039, HWMU 16
RAAP-008	CASO4 TREATMENT/DISPOSAL AREA (S27)	200009	Site is active (VDEQ permit 353) - Not eligible for ER,A funding
RAAP-010	CASO4 TRMT/DISP (8,9,35,36,37,38,Q)	201011	The RFI was completed and no further action is required. The final RFI report was approved Nov. 4, 2010
RAAP-012	ACID WASTEWATER LAGOON(S6)	200209	The Decision Document was approved by USEPA on Oct. 9, 2002 and by VDEQ on Oct. 24, 2002
RAAP-015	FLY ASH LANDFILL #1 (S26)	200009	Completed post-closure care under VDEQ permit 399. Not eligible for ER,A funding
RAAP-016	WASTEWATER PONDS FROM PROP INCINER(S39)	200909	Interim Measures Completion Reports: SWMU 51, SWMU 39 and FLFA, Final Document February 2010, approved by USEPA April 1, 2010
RAAP-017	ACTIVATED CARBON DISPOSAL AREA(S53)	200009	See RAAP-007, S28. Not eligible for ER,A funding
RAAP-019	INERT LANDFILL NO.1 (S32)	200009	Site closed under VDEQ permit 400. Not eligible for ER,A funding
RAAP-020	FLY ASH LANDFILL #2 (S29)	200009	Site is active - VDEQ permit 353. Not eligible for ER,A funding
RAAP-021	PROPELLANT BURIAL (S46)	200710	A final SSP report was submitted in May 2007 that contained a recommendation for no further action, which was subsequently approved by USEPA June 7, 2007 and VDEQ April 13, 2007. A subsequent NFA Decision Document was approved by

Site ID	Site Name	NFA Date	Documentation
			USEPA Sept. 21, 2007 and VDEQ Oct. 1, 2007
RAAP-022	POND BY BLDGS 4931 & 4928 (S57)	201109	Final RFI/CMS was submitted in 2009 & was approved by USEPA & VDEQ on Sept. 21, 2009. In November 2010 the interim measures work plan (IMWP) was prepared & submitted IAW the RFI/CMS. This draft work plan was approved by USEPA & DEQ via email dated January 6, 2011. The Draft Final IM Completion Report was submitted in June 2011 & was approved by EPA & VDEQ on Aug. 26,2011. As the action achieved unrestricted use no further action is needed.
RAAP-025	CASO4 TREATMENT/DISPOSAL AREA (S50)	200909	In 2009 a final RFI was submitted which recommended NFA and approved Oct 23, 2009.
RAAP-026	COAL ASH SETTLING LAGOONS (S31)	200909	In 2009 a final draft RFI report was submitted which recommended NFA and was approved Dec. 14, 2009.
RAAP-027	RUBBLE PILE(S58)	200412	VDEQ approved the RFI Report on Aug. 5, 2003 and USEPA approved it on May 24, 2004. A Decision Document was submitted to USEPA and VDEQ on Sept. 10, 2004. USEPA approved DD on 16 Dec. 2004.
RAAP-028	BOTTOM ASH PILE(S59)	200909	In 2009 a final RFI was submitted which recommended NFA and approved Oct 23, 2009.
RAAP-029	CLOSED SANITARY LANDFILL (S52)	200009	Handled under post closure care permit for RAAP-039, HWMU 16
RAAP-030	AIR CURTAIN DESTRUCTOR & OPEN BURN (S17)	200009	VDEQ approve closure action for the Air Curtain Destructor on 12 Aug 2005. The Open Burn Pit is still active. Not eligible for ER,A funding
RAAP-031	AREA A NITROCELLULOSE RAINWTR DITCH	200909	In 2009 a final draft RFI report was submitted which recommended NFA and was approved Oct. 23, 2009.
RAAP-032	MOBILE USED OIL TANKS (S61,75,76)	200305	SWMU 61 not eligible for ER,A funding, as it no longer exists (trailer-mounted tank). SWMU 75: VDEQ letter of Oct. 3, 1995 and USEPA approval of Work Plan Addendum 16 on Sept. 8, 2003; SWMU 76: VDEQ letter of Aug. 28, 1992 and USEPA approval of Work Plan Addendum 16 on Sept. 8, 2003. In accordance with the RCRA CORA Permit, a decision document for no further action was submitted in August 2007 for SWMUs 75 & 76 and was approved by USEPA Sept. 21, 2007 and VDEQ Oct. 1, 2007.
RAAP-033	CHROMIC ACID TREATMENT TANKS (S68)	200710	A final Site Screening Process

Site ID	Site Name	NFA Date	Documentation
			(SSP)report was submitted in May 2007 that contained a recommendation for no further action, which was subsequently approved by USEPA June 7, 2007 and VDEQ April 13, 2007. A subsequent NFA Decision Document was approved by USEPA Sept. 21, 2007 and VDEQ Oct. 1, 2007
RAAP-035	SEWAGE LINES	200205	Sewer system work plan, electronic data disk, line inspection and manhole reports 35 video tapes, etc. were submitted to USEPA and VDEQ on 23 Jan 2003. Not eligible for ER,A funding
RAAP-036	BIOPLANT BASIN (S10)	199812	Clean-closed for soils and groundwater is monitored according to post-closure permit for HWMUs 5, 7, 10, and 16. Not eligible for ER,A funding
RAAP-037	BATTERY STORAGE AREA (P)	201011	In 2010 a final RFI Report was submitted which recommended NFA. It was approved Nov. 4, 2010.
RAAP-038	UNDERGROUND FUEL OIL SPILL (O)	200904	In 2008 a draft RFI/CMS report was submitted. Based on that report, the stakeholders agreed that this site should be closed out under the VDEQ Oil Program. On March 3, 2009 VDEQ approved NFA for this site. On April 29, 2009 USEPA stated that NFA would be issued under the RCRA CORA permit.
RAAP-040	FORMER LEAD FURNACE AREA	200909	Interim Measures Completion Reports: SWMU 51, SWMU 39 and FLFA, Final Document February 2010, approved by USEPA April 1, 2010
RAAP-041	SURFACE IMPOUNDMENT #4 (HWMU #4)	200809	On June 28, 2007, RAAP submitted a closure evaluation and requested clean closure for groundwater such that the post closure care period could be terminated. On Aug. 16, 2007, the VDEQ concurred that clean closure for groundwater had been achieved and advised RAAP to discontinue remaining post closure activities.
RAAP-043	SURFACE IMPOUNDMENT #7 (HWMU #7)	201306	Additional data was collected in the Fall of 2012 and a closure report addendum was submitted in January 2013. Virginia Dept of Environmental Quality review and action was completed on June 26, 2013 where it was approved to discontinue groundwater monitoring and HWMU 7 will be removed from the post closure care permit that is to be reissued.
RAAP-045	FORMERCADMIUM PLATING FACILTY(BLDG 4343)	200709	Final RFI/CMS was submitted in FY04 and was approved by USEPA on Aug. 16, 2004 and by VDEQ (draft) on Aug. 28, 2003. In FY06, the interim measures work plan was prepared in accordance with the

Site ID	Site Name	NFA Date	Documentation
			RFI/CMS and was approved by the USEPA Sept. 20, 2006 and VDEQ Sept. 11, 2006. Final Interim Measures Completion Report was submitted in Apr 2007 and was approved by the USEPA Jun 8, 2007 and by the VDEQ Mar 30, 2007 on an earlier draft. As the action achieved unrestricted use no further action is needed.
RAAP-047	TCE Plume at BLDGS 1549,1041&1034	200909	In 2009 a final RFI Report was submitted which recommended NFA. It was approved Oct. 23, 2009.
RFAAP-046	MMA GROUNDWATER STUDY	200703	Cleanup strategy changed from site-wide to site-specific.

Date of IRP Inception: 198409

Past Phase Completion Milestones

1985

RFA

(RAAP-001 - TNT WASTE ACID NEUTRALIZATION PITS(S51), RAAP-002 - FLASH BURN PARTS AREA (S71), RAAP-003 - POND BY CR ACID TREATMENT TANKS(S69), RAAP-004 - INERT LANDFILL NO3 (S74), RAAP-005 - WASTE PROPELLANT BURNING GROUND (S13), RAAP-006 - FORMER DRUM STORAGE AREA 9387-2(F), RAAP-007 - CLOSED SANITARY LANDFILL (S28), RAAP-008 - CASO4 TREATMENT/DISPOSAL AREA (S27), RAAP-009 - LANDFILL NITRO AREA (S40), RAAP-010 - CASO4 TRMT/DISP (8,9,35,36,37,38,Q), RAAP-011 - RED WATER ASH BURIAL GROUND (S41), RAAP-012 - ACID WASTEWATER LAGOON(S6), RAAP-013 - RED WATER ASH BURIAL #2 (S49), RAAP-014 - PROPELLANT BURNING ASH DISPOSAL (S54), RAAP-015 - FLY ASH LANDFILL #1 (S26), RAAP-016 - WASTEWATER PONDS FROM PROP INCINER(S39), RAAP-017 - ACTIVATED CARBON DISPOSAL AREA(S53), RAAP-018 - OILY WATER BURIAL AREA (S48), RAAP-019 - INERT LANDFILL NO.1 (S32), RAAP-020 - FLY ASH LANDFILL #2 (S29), RAAP-021 - PROPELLANT BURIAL (S46), RAAP-022 - POND BY BLDGS 4931 & 4928 (S57), RAAP-023 - SANITARY LANDFILL NO.2 (S43), RAAP-024 - LANDFILL NO.3 (S45), RAAP-025 -CASO4 TREATMENT/DISPOSAL AREA (S50), RAAP-026 - COAL ASH SETTLING LAGOONS (S31), RAAP-027 - RUBBLE PILE(S58), RAAP-028 - BOTTOM ASH PILE(S59), RAAP-029 - CLOSED SANITARY LANDFILL (S52), RAAP-030 - AIR CURTAIN DESTRUCTOR & OPEN BURN (S17), RAAP-031 - AREA A NITROCELLULOSE RAINWTR DITCH, RAAP-033 - CHROMIC ACID TREATMENT TANKS (S68), RAAP-035 - SEWAGE LINES, RAAP-036 - BIOPLANT BASIN (S10), RAAP-037 - BATTERY STORAGE AREA (P), RAAP-038 - UNDERGROUND FUEL OIL SPILL (O), RAAP-039 - HAZARDOUS WASTE LANDFILL (HWMU16), RAAP-040 - FORMER LEAD FURNACE AREA, RAAP-041 - SURFACE IMPOUNDMENT #4 (HWMU #4), RAAP-042 - SURFACE IMPOUNDMENT #5 (HWMU #5), RAAP-043 - SURFACE IMPOUNDMENT #7 (HWMU #7))

CS

(RAAP-001 - TNT WASTE ACID NEUTRALIZATION PITS(S51), RAAP-002 - FLASH BURN PARTS AREA (S71), RAAP-003 - POND BY CR ACID TREATMENT TANKS(S69), RAAP-004 - INERT LANDFILL NO3 (S74), RAAP-005 - WASTE PROPELLANT BURNING GROUND (S13), RAAP-006 - FORMER DRUM STORAGE AREA 9387-2(F), RAAP-007 - CLOSED SANITARY LANDFILL (S28), RAAP-008 - CASO4 TREATMENT/DISPOSAL AREA (S27), RAAP-009 - LANDFILL NITRO AREA (S40), RAAP-010 - CASO4 TRMT/DISP (8,9,35,36,37,38,Q), RAAP-011 - RED WATER ASH BURIAL GROUND (S41), RAAP-012 - ACID WASTEWATER LAGOON(S6), RAAP-013 - RED WATER ASH BURIAL #2 (S49), RAAP-014 - PROPELLANT BURNING ASH DISPOSAL (\$54), RAAP-015 - FLY ASH LANDFILL #1 (\$26), RAAP-016 - WASTEWATER PONDS FROM PROP INCINER(S39), RAAP-017 - ACTIVATED CARBON DISPOSAL AREA(S53), RAAP-018 - OILY WATER BURIAL AREA (S48), RAAP-019 - INERT LANDFILL NO.1 (S32), RAAP-020 - FLY ASH LANDFILL #2 (S29), RAAP-021 - PROPELLANT BURIAL (S46), RAAP-022 - POND BY BLDGS 4931 & 4928 (S57), RAAP-023 - SANITARY LANDFILL NO.2 (S43), RAAP-024 - LANDFILL NO.3 (S45), RAAP-025 -CASO4 TREATMENT/DISPOSAL AREA (S50), RAAP-026 - COAL ASH SETTLING LAGOONS (S31), RAAP-027 - RUBBLE PILE(\$58), RAAP-028 - BOTTOM ASH PILE(\$59), RAAP-029 - CLOSED SANITARY LANDFILL (S52), RAAP-030 - AIR CURTAIN DESTRUCTOR & OPEN BURN (S17), RAAP-031 - AREA A NITROCELLULOSE RAINWTR DITCH, RAAP-033 - CHROMIC ACID TREATMENT TANKS (S68), RAAP-035 SEWAGE LINES, RAAP-036 - BIOPLANT BASIN (S10), RAAP-037 - BATTERY STORAGE AREA (P), RAAP-038 - UNDERGROUND FUEL OIL SPILL (O), RAAP-039 - HAZARDOUS WASTE LANDFILL (HWMU16), RAAP-040 - FORMER LEAD FURNACE AREA, RAAP-041 - SURFACE IMPOUNDMENT #4 (HWMU #4), RAAP-042 - SURFACE IMPOUNDMENT #5 (HWMU #5), RAAP-043 - SURFACE IMPOUNDMENT #7 (HWMU #7))

1987

RFA (RAAP-032 - MOBILE USED OIL TANKS (S61,75,76))

1988

RFI/CMS (RAAP-041 - SURFACE IMPOUNDMENT #4 (HWMU #4))

RFA (RFAAP-046 - MMA GROUNDWATER STUDY)

CMI(C) (RAAP-041 - SURFACE IMPOUNDMENT #4 (HWMU #4))

1993

RFI/CMS (RAAP-006 - FORMER DRUM STORAGE AREA 9387-2(F))

1996

RFA (RAAP-045 - FORMERCADMIUM PLATING FACILTY(BLDG 4343))

1997

PA (RAAP-044 - NEW RIVER UNIT)

1998

SI (RAAP-044 - NEW RIVER UNIT)

1999

RFI/CMS (RAAP-036 - BIOPLANT BASIN (S10))

2000

IRA (RAAP-014 - PROPELLANT BURNING ASH DISPOSAL (S54))

RFI/CMS (RAAP-004 - INERT LANDFILL NO3 (S74), RAAP-007 - CLOSED SANITARY LANDFILL (S28), RAAP-008 -

CASO4 TREATMENT/DISPOSAL AREA (\$27), RAAP-015 - FLY ASH LANDFILL #1 (\$26), RAAP-017 - ACTIVATED CARBON DISPOSAL AREA(\$53), RAAP-019 - INERT LANDFILL NO.1 (\$32), RAAP-020 - FLY ASH LANDFILL #2 (\$29), RAAP-029 - CLOSED SANITARY LANDFILL (\$52), RAAP-030 - AIR CURTAIN

DESTRUCTOR & OPEN BURN (S17))

2001

RFA (PBC @ Radford - PBC site)

2002

RFI/CMS (RAAP-012 - ACID WASTEWATER LAGOON(S6), RAAP-035 - SEWAGE LINES)

2003

RFI/CMS (RAAP-039 - HAZARDOUS WASTE LANDFILL (HWMU16), RAAP-042 - SURFACE IMPOUNDMENT #5

(HWMU #5), RAAP-043 - SURFACE IMPOUNDMENT #7 (HWMU #7))

2004

RFI/CMS (RAAP-045 - FORMERCADMIUM PLATING FACILTY(BLDG 4343))

2005

RFI/CMS (RAAP-027 - RUBBLE PILE(S58))

DES (RAAP-045 - FORMERCADMIUM PLATING FACILTY(BLDG 4343))

2006

RFI/CMS (RAAP-016 - WASTEWATER PONDS FROM PROP INCINER(S39))

2007

CS (RAAP-047 - TCE Plume at BLDGS 1549,1041&1034)

CMI(C) (RAAP-045 - FORMERCADMIUM PLATING FACILTY(BLDG 4343))

RFA (RAAP-047 - TCE Plume at BLDGS 1549,1041&1034)

RFI/CMS (RFAAP-046 - MMA GROUNDWATER STUDY)

2008

LTM (RAAP-041 - SURFACE IMPOUNDMENT #4 (HWMU #4))

DES (RAAP-001 - TNT WASTE ACID NEUTRALIZATION PITS(S51), RAAP-016 - WASTEWATER PONDS FROM

PROP INCINER(\$39))

RFI/CMS (RAAP-001 - TNT WASTE ACID NEUTRALIZATION PITS(S51), RAAP-003 - POND BY CR ACID

TREATMENT TANKS(S69), RAAP-021 - PROPELLANT BURIAL (S46), RAAP-033 - CHROMIC ACID

TREATMENT TANKS (S68))

2009

CMI(C) (RAAP-001 - TNT WASTE ACID NEUTRALIZATION PITS(S51), RAAP-016 - WASTEWATER PONDS FROM

PROP INCINER(S39), RAAP-040 - FORMER LEAD FURNACE AREA)

RFI/CMS (RAAP-002 - FLASH BURN PARTS AREA (S71), RAAP-009 - LANDFILL NITRO AREA (S40), RAAP-014 -

PROPELLANT BURNING ASH DISPOSAL (S54), RAAP-022 - POND BY BLDGS 4931 & 4928 (S57), RAAP-025 - CASO4 TREATMENT/DISPOSAL AREA (S50), RAAP-026 - COAL ASH SETTLING LAGOONS (S31), RAAP-028 - BOTTOM ASH PILE(S59), RAAP-031 - AREA A NITROCELLULOSE RAINWTR DITCH, RAAP-

IRP Schedule

038 - UNDERGROUND FUEL OIL SPILL (O), RAAP-040 - FORMER LEAD FURNACE AREA, RAAP-047 -

TCE Plume at BLDGS 1549,1041&1034)

DES (RAAP-040 - FORMER LEAD FURNACE AREA)

2010

CMI(C) (RAAP-005 - WASTE PROPELLANT BURNING GROUND (S13), RAAP-024 - LANDFILL NO.3 (S45))
RFI/CMS (RAAP-005 - WASTE PROPELLANT BURNING GROUND (S13), RAAP-024 - LANDFILL NO.3 (S45))

RI/FS (RAAP-044 - NEW RIVER UNIT) RD (RAAP-044 - NEW RIVER UNIT)

2011

DES (RAAP-009 - LANDFILL NITRO AREA (S40), RAAP-014 - PROPELLANT BURNING ASH DISPOSAL (S54),

RAAP-022 - POND BY BLDGS 4931 & 4928 (S57))

RFI/CMS (RAAP-010 - CASO4 TRMT/DISP (8,9,35,36,37,38,Q), RAAP-011 - RED WATER ASH BURIAL GROUND

(S41), RAAP-018 - OILY WATER BURIAL AREA (S48), RAAP-023 - SANITARY LANDFILL NO.2 (S43),

RAAP-037 - BATTERY STORAGE AREA (P))

CMI(C) (RAAP-009 - LANDFILL NITRO AREA (S40), RAAP-011 - RED WATER ASH BURIAL GROUND (S41),

RAAP-014 - PROPELLANT BURNING ASH DISPOSAL (S54), RAAP-022 - POND BY BLDGS 4931 & 4928

(S57), RAAP-023 - SANITARY LANDFILL NO.2 (S43))

RA(C) (RAAP-044 - NEW RIVER UNIT)

2012

CMI(C) (RAAP-018 - OILY WATER BURIAL AREA (S48))

2013

DES (PBC @ Radford - PBC site)

LTM (RAAP-043 - SURFACE IMPOUNDMENT #7 (HWMU #7))

CMI(C) (PBC @ Radford - PBC site) CMI(O) (PBC @ Radford - PBC site)

Projected Phase Completion Milestones

See attached schedule

Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates

Site ID Site Name ROD/DD Title ROD/DD Date

Final RA(C) Completion Date: 201212

Schedule for Next Five-Year Review: 2014

Estimated Completion Date of IRP at Installation (including LTM phase): 204409

RADFORD ARMY AMMUNITION PLANT IRP Schedule

							= phase u	ınderway
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-001	TNT WASTE ACID NEUTRALIZATION	LTM						
SITE ID	PITS(S51) SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-005	WASTE PROPELLANT BURNING	LTM	1113	1110		1110	1113	IIZUT
	GROUND (S13)							
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-009	LANDFILL NITRO AREA (S40)	LTM						
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-011	RED WATER ASH BURIAL GROUND	LTM						
OITE ID	(S41)	DUAGE	EVAE	EV40	EV47	EV40	EV40	EV00
SITE ID RAAP-013	SITE NAME RED WATER ASH BURIAL #2 (S49)	PHASE RFI/CMS	FY15	FY16	FY17	FY18	FY19	FY20+
KAAF-UIS	RED WATER ASH BURIAL #2 (349)							
		LTM						
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-014	PROPELLANT BURNING ASH	LTM						
SITE ID	DISPOSAL (S54) SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-018	OILY WATER BURIAL AREA (S48)	LTM	1113	1110	1 1 1 /	1110	1119	1 1207
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-023	SANITARY LANDFILL NO.2 (S43)	LTM	FTIO	FIIO	FY17	FIIO	FTIS	F 1 20+
	,		EV4.5	E)/40	- V4-	E)/40	EV(40	E\/00
SITE ID RAAP-024	SITE NAME	PHASE LTM	FY15	FY16	FY17	FY18	FY19	FY20+
	LANDFILL NO.3 (S45)							
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-039	HAZARDOUS WASTE LANDFILL (HWMU16)	LTM						
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-042	SURFACE IMPOUNDMENT #5	LTM						
	(HWMU #5)							
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RAAP-044	NEW RIVER UNIT	LTM						

RADFORD ARMY AMMUNITION PLANT Army Defense Environmental Restoration Program Military Munitions Response Program

MMRP Summary

Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count: 2/0

Installation Site Types with Future and/or Underway Phases

1 Firing Range

(RFAAP-002-R-01)

1 Small Arms Range (RFAAP-001-R-01)

Most Widespread Contaminants of Concern

Munitions constituents (MC)

Media of Concern

Soil

Completed Remedial Actions (Interim Remedial Actions/ Final Remedial Actions (IRA/FRA))

Site ID Site Name Action Remedy "FY

RFAAP- ARMY RESERVE SMALL FRA WASTE REMOVAL - SOILS 2014

001-R-01 ARMS RANGE

Duration of MMRP

Date of MMRP Inception 200202

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 201606/201606

Date of MMRP completion including Long Term Management (LTM): 204412

MMRP Contamination Assessment

Contamination Assessment Overview

In May 2003 the phase III Army range inventory was completed at RAAP. The phase III inventory serves as the preliminary assessment under the Comprehensive Environmental Response, Compensation and Liability Act of 1980 (CERCLA). One site was identified as eligible for the Military Munitions Response Program (MMRP). In October 2006 a site inspection (SI) was initiated. In January 2008 a historical records review was completed. In 2009 a PBA was awarded to complete the RFI/CMS and contains options for future effort as needed.

Cleanup Exit Strategy

The cleanup/exit strategy includes the completion of a combined interim measures RA and RFI/CMS effort from the 2009 PBA. The RA includes source removal (soil excavation and off-site transport); it is ongoing and is being implemented as an interim measure as part of the RFI/CMS field effort. RA may eventually include MNA and LTM at the completion of the RFI/CMS.

MMRP Previous Studies

	Title	Author	Date
2002			
	US Army Closed, Transferred and Transferring Range/Site Inventory for Radford Army Ammunition Plant, Virginia	Malcolm Pirnie, Inc.	NOV-2002
2008			·
	Final Historical Records Review, Radford Army Ammunition Plant, Virginia	URS	JAN-2008
2009			
	Draft Site Screening Process Report	URS	JAN-2009
2011			
	Final Army Reserve Small Arms Range RCRA Facility Investigation and Interim Measures Work Plan	Shaw	MAR-2011
2012			
	Army Reserve Small Arms Range (ARSAR) RCRA Facility Investigation/Interim Measures Completion Report, Draft Document, February 2012	Shaw	FEB-2012

RADFORD ARMY AMMUNITION PLANT

Military Munitions Response Program
Site Descriptions

Site ID: RFAAP-001-R-01 Site Name: ARMY RESERVE SMALL ARMS RANGE

Alias: None



Regulatory Driver: RCRA

MRSPP Score: 07

Contaminants of Concern: Munitions constituents (MC)

Media of Concern: Soil

Phases	Start	End
RFA	200202	200305
CS	200703	200905
RFI/CMS	200909	201401
DES	200909	201401
CMI(C)	200909	201401
LTM	201401	204412

RIP Date: N/A **RC Date:** 201401

SITE DESCRIPTION

The closed Army Reserve small arms range occupied approximately 7.6 acres which was used for small arms training from about 1941 to 1967. This closed range is located along the southeastern boundary of RAAP. A berm (approximately 200 feet long by 10 feet high) is still present and indicates that the direction of fire was southeast. The berm is adjacent to a stream which forms the installation boundary. This range most likely contained between 10 and 15 stations. The Radford ordnance works historic investigation states that 155,375 rounds of ammunition were "expended in the pistol range by the RAAP police department from October 1941 to October 1945." From 1946 to 1967 the local rifle club also may have used the range.

The former small arms range is not within the secure limited manufacturing area, but public access is restricted. The range is currently a grass field surrounded by an unlocked fence. It was once used as a baseball field and until the late-1960s it was accessible to the public. In 2009, a PBA was awarded to complete the RFI/CMS and contains options for future effort as needed. In June 2010 a draft work plan for a combined interim measures and RFI/CMS was submitted. A final work plan was submitted on April 1, 2011 and was approved by USEPA and the VDEQ on April 11, 2011. The IM effort was completed and consisted of source removal. RFI/IM report was submitted in Feb 2012 to EPA and DEQ. The report, Army Reserve Small Arms Range RCRA Facility Investigation/Interim Measures Completion Report, Final Document, November 2013 was revised to address their comments was resubmitted in early December 2013. It was approved by EPA and DEQ on January 14, 2014. It recommended land use controls for the southeast hillside portion of the site.

CLEANUP/EXIT STRATEGY

The cleanup/exit strategy includes the completion of a combined interim measures RA and RFI/CMS effort from the 2009 PBA.

The initial RA was executed as a limited source removal (soil excavation and off-site transport) as part of the RFI/CMS field effort.

A LUC is anticipated for part of the site to prevent residential use. Yearly inspections and periodic reviews are needed.

Site ID: RFAAP-002-R-01

Site Name: Former Gun and Mortar Range

Alias: None



Regulatory Driver: RCRA

MRSPP Score: Evaluation pending

Phases	Start	End
RFA	201305	201305
CS	201309	201606

RIP Date: N/A RC Date: 201606

SITE DESCRIPTION

The site is made up of two adjacent areas the ¿Gun Range Area¿ (28 acres) and "Trench Mortar Range Area" (85 acres) that were apparently operational during WWII. The site is within and perhaps underneath the Nitroglycerin 2 and Automated Mult-Base Area. Only the NG2 area is active, the Automated Multi-Base Area was built and never went into production and is being scrapped. Currently procedure when mortar rounds are found thorugh excavation or wash out is to call EOD. In April 2012, a 4.2 inch white phosphorus and 60mm high explosive rounds were detonated by the 18th EOD from Ft. Bragg. There were sporadic, undocumented finds over the years of inert rounds.

CLEANUP/EXIT STRATEGY

A Site Inspection effort is being planned for award in FY14 and is expected to be complete with regulatory approval in CY2016.

Land use control for safety management is the only future effort anticipated at this time and would continue indefinitely.

Site ID Site Name NFA Date Documentation

There are no NFA sites

MMRP Schedule

Date of MMRP Inception 200202

Past Phase Completion Milestones

2003

RFA (RFAAP-001-R-01 - ARMY RESERVE SMALL ARMS RANGE)

2009

CS (RFAAP-001-R-01 - ARMY RESERVE SMALL ARMS RANGE)

2013

RFA (RFAAP-002-R-01 - Former Gun and Mortar Range)

Projected Phase Completion Milestones

See attached schedule

Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates

To Be Determined

Final RA(C) Completion Date: 201401

Schedule for Next Five-Year Review: 2014

Estimated Completion Date of MMRP at Installation (including LTM phase): 204412

RADFORD ARMY AMMUNITION PLANT MMRP Schedule

							= phase underway	
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
RFAAP-001-R-	ARMY RESERVE SMALL ARMS	LTM						
01	RANGE							
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
SITE ID RFAAP-002-R-	SITE NAME Former Gun and Mortar Range	PHASE CS	FY15	FY16	FY17	FY18	FY19	FY20+

RADFORD ARMY AMMUNITION PLANT Army Defense Environmental Restoration Program Compliance Restoration

CR Summary

Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count: 3/0

Installation Site Types with Future and/or Underway Phases

1 Incinerator (CC 002)
1 Landfill (CC-003)

Waste Lines (CC 001)

Most Widespread Contaminants of Concern

Asbestos, Dioxins/Dibenzofurans, Metals

Media of Concern

Soil

Completed Re	emedial Actions (Interim Remedial	s/ Final Remedial Actions (IRA/FRA))		
Site ID	Site Name	Action	Remedy	FY
CC 001	Oleum Plant Acidic Wastewater Sump	FRA	INSTITUTIONAL CONTROLS	2011
CC 002	Garbage Incinerator (Bldg 7219)	FRA	INSTITUTIONAL CONTROLS	2011
CC-003	Asbestos Disposal Trenches 1 and 2	FRA	INSTITUTIONAL CONTROLS	2011

Duration of CR

Date of CR Inception: 198601

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 201101/201101

Date of CR completion including Long Term Management (LTM): 204406

CR Contamination Assessment

Contamination Assessment Overview

A site screening process performed for CC001, CC 002, and CC 003 found contamination below industrial, but above residential exposure levels.

Cleanup Exit Strategy

Land use control was recommended in the site screening process document and approved by the regulatory agencies.

CR Previou	s Studies

	Title		Author	Date
2010				

Final Site Screening Process Report for Site Screening URS
Areas 18, 72, 30, 79, 60 and 77

RADFORD ARMY AMMUNITION PLANT

Compliance RestorationSite Descriptions

Site ID: CC 001

Site Name: Oleum Plant Acidic Wastewater Sump

Alias: SSA72



Regulatory Driver: RCRA
Contaminants of Concern: Metals

Media of Concern: Soil

Phases	Start	End
RFA	198601	198712
RFI/CMS	200901	201101
CMI(C)	201101	201101
LTM	201106	204406

RIP Date: N/A RC Date: 201101

SITE DESCRIPTION

Site Screening Area (SSA) 72 was identified during the 1987 US Environmental Protection Agency (USEPA) Resource Conservation Recovery Act Facility Assessment (RCRA, RFA) and was subsequently put into the 2000 RCRA Corrective Action (CORA) permit. It is a sump in the Oleum Plant Area that received acidic wastewater. An Site Screening Process (SSP) effort was conducted in accordance with (IAW) the CORA. A Final Site Screening Process Report for Site Screening Areas 18, 72, 30, 79, 60, and 77 December 2010 was submitted that recommended no further action (NFA) with Land Use Control (LUC). The LUC is to maintain the site in its current industrial/commercial state as a closed Solid Waste Management Unit (SWMU) and to prevent future residential use. The regulators approved this report on January 28, 2011.

A five year review effort was started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

The LTM phase is open to handle the LUC.

The LUC is to maintain the site in its current industrial/commercial state as a closed SWMU and to prevent future residential use. Yearly inspections and periodic reviews are needed.

Site ID: CC 002

Site Name: Garbage Incinerator (Bldg 7219)

Alias: SSA77



Regulatory Driver: RCRA

Contaminants of Concern: Dioxins/Dibenzofurans, Metals

Media of Concern: Soil

Phases	Start	End
RFA	198601	198712
RFI/CMS	200901	201101
CMI(C)	201101	201101
LTM	201106	204406

RIP Date: N/A RC Date: 201101

SITE DESCRIPTION

Site Screening Area (SSA) 77 was identified during the 1987 US Environmental Protection Agency (USEPA) Resource Conservation Recovery Act Facility Assessment (RCRA, RFA) and was subsequently put into the 2000 Corrective Action (CORA) permit. It is an old garbage incinerator that operated from the 1940s until 1974. A Site Screening Process (SSP) effort was conducted in accordance with (IAW) the CORA. A Final Site Screening Process Report for Site Screening Areas 18, 72, 30, 79, 60, and 77 December 2010 (Enclosure 1) was submitted that recommended no further action (NFA) with Land Use Control (LUC). The LUC is to maintain the site in its current industrial/commercial state as a closed Solid Waste Management Unit (SWMU) and to prevent future residential use. The regulators approved this report on January 28, 2011.

A five year review effort started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

The LTM phase is open to handle the LUC.

The LUC is to maintain the site in its current industrial/commercial state as a closed SWMU and to prevent future residential use. Yearly inspections and periodic reviews are needed.

Site ID: CC-003

Site Name: Asbestos Disposal Trenches 1 and 2

Alias: SSA 30 79



Regulatory Driver: RCRA

Contaminants of Concern: Asbestos, Metals

Media of Concern: Soil

Phases	Start	End
RFA	198601.	198712
RFI/CMS	200901.	201101
CMI(C)	201101.	201101
LTM	201106.	204406

RIP Date: N/A RC Date: 201101

SITE DESCRIPTION

Site Screening Areas (SSA) 30 and 79 were identified during the 1987 US Environmental Protection Agency (USEPA) Resource Conservation Recovery Act Facility Assessment (RCRA, RFA) and was subsequently put into the 2000 RCRA Corrective Action (CORA) permit. They are Asbestos Disposal Trenches 1 and 2 and were used for disposal of asbestos containing material (ACM). A Site Screening Process (SSP) effort was conducted in accordance with (IAW) the CORA. A Final Site Screening Process Report for Site Screening Areas 18, 72, 30, 79, 60, and 77 December 2010 was submitted that recommended no further action (NFA) with Land Use Control (LUC). The LUC is to maintain the site in its current industrial/commercial state as a closed Solid Waste Management Unit (SWMU) and to prevent future residential use. The regulators approved this report on January 28, 2011. A five year review effort started in Nov 2012 by the CoE and a site visit was conducted in May 2013. The report is being prepared.

CLEANUP/EXIT STRATEGY

The LTM phase is open to handle the LUC.

The LUC is to maintain the site in its current industrial/commercial state as a closed SWMU and to prevent future residential use. Yearly inspections and periodic reviews are needed.

NFA Date Site ID Site Name **Documentation**

There are no NFA sites

CR Schedule

Date of CR Inception: 198601

Past Phase Completion Milestones

1988

RFA (CC 001 - Oleum Plant Acidic Wastewater Sump, CC 002 - Garbage Incinerator (Bldg 7219), CC-003 -

Asbestos Disposal Trenches 1 and 2)

2011

CMI(C) (CC 001 - Oleum Plant Acidic Wastewater Sump, CC 002 - Garbage Incinerator (Bldg 7219), CC-003 -

Asbestos Disposal Trenches 1 and 2)

RFI/CMS (CC 001 - Oleum Plant Acidic Wastewater Sump, CC 002 - Garbage Incinerator (Bldg 7219), CC-003 -

Asbestos Disposal Trenches 1 and 2)

Projected Phase Completion Milestones

See attached schedule

Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates

Site ID Site Name ROD/DD Title ROD/DD Date

Final RA(C) Completion Date: 201101

Schedule for Next Five-Year Review: 2014

Estimated Completion Date of CR at Installation (including LTM phase): 204406

RADFORD ARMY AMMUNITION PLANT CR Schedule

							= phase u	ınderway
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
CC 001	Oleum Plant Acidic Wastewater Sump	LTM						
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
CC 002	Garbage Incinerator (Bldg 7219)	LTM						
SITE ID	SITE NAME	PHASE	FY15	FY16	FY17	FY18	FY19	FY20+
CC-003	Asbestos Disposal Trenches 1 and 2	LTM						

Community Involvement

Technical Review Committee (TRC): None

Community Involvement Plan (Date Published): 200401

Restoration Advisory Board (RAB): RAB established 199807

RAB Adjournment Date: N/A RAB Adjournment Reason: None

Additional Community Involvement Information

The surrounding community for RAAP includes the counties of Montgomery [2004 Population (Pop.) 83,959], Pulaski(2004 Pop. 35,152), Floyd (2004 Pop. 14,464), and Giles (2004 Pop. 16,989) and the city of Radford (Pop. 15,940).

In February 1995 and January 1998, surveys were conducted to determine if there was enough community interest to sustain a RAB. In September 1995 a community involvement plan was finalized.

In February 1995 and January 1998, RAAP, with the assistance of the USAEC, conducted community interviews with residents of the surrounding counties and the city of Radford and placed two newspaper advertisements soliciting community members to volunteer for RAB positions.

In June 1998 RAAP held a public meeting to share information about the RAAP cleanup program and about forming a RAB.

In August 1998, consistent with a RAB recommendation, RAAP held the first RAB-style meeting. A community co-chair person was selected and in September 1999 an information repository was established at the Christiansburg Branch of the Montgomery Floyd Regional Library.

RAB activities to date have included quarterly meetings with regulators present, plant tours, and project and program status briefings.

The RAAP is committed to involving the public in the restoration program and will do everything necessary to make it a success.

Just prior to the FY11 data call, the CIP was reviewed by RAAP's Public Affairs Office and subsequently concluded that updates were not needed.

Administrative Record is located at

Christiansburg Library, as CDs 125 Sheltman St Christiansburg, VA 24073 540-382-6965 and online at www.radfordaapirp.org

Information Repository is located at

Christiansburg Library, as CDs 125 Sheltman St Christiansburg, VA 24073 540-382-6965 and online at www.radfordaapirp.org

Current Technical Assistance for Public Participation (TAPP):N/A

TAPP Title: N/A

Potential TAPP: N/A